


CULVERT CONSTRUCTION SEQUENCE STA. 10+66 -L- (SHEET 2 OF 2)

PROJECT REFERENCE NO. B-5147	SHEET NO. EC-6/CONST.4
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE III

8. CONSTRUCT ROADWAY OVER PROPOSED CULVERT AND SHIFT TRAFFIC.
9. REMOVE EXISTING BRIDGE.
10. CONSTRUCT IMPERVIOUS DIKES C, DIVERTING FLOW THROUGH BARREL 2 OF PROPOSED CULVERT.
11. CONSTRUCT UPSTREAM WING WALL AND CHANNEL IMPROVEMENTS FOR BARREL 1 OF PROPOSED CULVERT.
12. REMOVE IMPERVIOUS DIKES C.



PHASE IV

13. CONSTRUCT IMPERVIOUS DIKES D, DIVERTING FLOW THROUGH BARREL 1 OF PROPOSED CULVERT.
14. CONSTRUCT UPSTREAM WING WALL AND CHANNEL IMPROVEMENTS FOR BARREL 2 OF PROPOSED CULVERT.
15. CONSTRUCT UPSTREAM AND DOWNSTREAM FLOODPLAIN BENCHES FOR BARREL 2 OF PROPOSED CULVERT.
16. REMOVE IMPERVIOUS DIKES D AND STILLING BASIN.
17. COMPLETE ROADWAY.

