


PROJECT REFERENCE NO.	SHEET NO.
U-3440	EC-16/CONST J2
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 117+50 -L-

PHASE III

1. INSTALL SPECIAL STILLING BASIN ON THE DOWNSTREAM SIDE
2. INSTALL IMPERVIOUS DIKE ON THE DOWNSTREAM SIDE WHILE MAINTAINING FLOW THROUGH 18" PIPE AND EXISTING CULVERT
3. CONSTRUCT DOWNSTREAM NORTH SIDE BARRELL FROM CONSTRUCTION JOINT TO OUTLET.



PHASE IV

1. MODIFY DOWNSTREAM SIDE IMPERVIOUS DIKE
2. RELOCATE AND LENGTHEN 18" TEMPORARY PIPE SO IT CARRIES FLOW INSIDE THE NORTH BARRELS.
3. REMOVE EXISTING CULVERT
4. CONSTRUCT DOWNSTREAM SOUTHSIDE BARREL.
5. REMOVE IMPERVIOUS DIKES, STILLING BASIN, AND SPECIAL STILLING BASIN
6. CONSTRUCT WESTBOUND ROADWAY

