




PROJECT REFERENCE NO.	SHEET NO.
17BP.3.R.28	EC-04/CONST.04
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



SF-640028
NEW HANOVER COUNTY

CONSTRUCTION SEQUENCE FOR 3 @ 12' X 7' RCBC
14+60.6 -L-
GREENFIELD CREEK

PHASE 1

1. INSTALL SPECIAL STILLING BASIN
2. CONSTRUCT IMPERVIOUS DIKE #1 AND #2
3. DEWATER CONSTRUCTION AREA, TREAT EFFLUENT WATER USING SPECIAL STILLING BASIN
4. CONSTRUCT INLET SECTION OF BARREL #1
5. CONSTRUCT TEMPORARY DETOUR
6. CONSTRUCT OUTLET SECTION OF BARREL #1
7. REMOVE IMPERVIOUS DIKE #1 AND #2
8. REMOVE SPECIAL STILLING BASIN

PHASE 2

1. CONSTRUCT IMPERVIOUS DIKE #3 AND #4 AND DIVERT FLOW INTO BARREL #1 OF PROPOSED CULVERT
2. INSTALL SPECIAL STILLING BASIN
3. DEWATER CONSTRUCTION AREA
4. REMOVE OUTLET SECTIONS OF EXISTING CULVERT TO TEMPORARY DETOUR
5. CONSTRUCT OUTLET SECTIONS OF BARRELS #2 AND #3 WITH SILLS
6. CONSTRUCT NEW ROADWAY SECTION OF -L- OVER OUTLET SECTIONS OF PROPOSED CULVERT
7. REMOVE TEMPORARY DETOUR
8. CONSTRUCT INLET SECTIONS OF BARRELS #2 AND #3 WITH SILLS
9. REMOVE IMPERVIOUS DIKES #3 AND #4
10. REMOVE SPECIAL STILLING BASIN
11. CONSTRUCT NEW ROADWAY SECTION OF -Y-

REVISIONS

8/17/99

6/7/2016
640028_Hyd_rpt_cul_phasing.dgn
640028