


# CULVERT CONSTRUCTION SEQUENCE STA. 230+73 -L-

## (SHEET 1 OF 2)

|   |                                    |
|---|------------------------------------|
| PROJECT REFERENCE NO.<br><i>R-3100A</i> | SHEET NO.<br><i>EC-25/CONST.20</i> |
| RW SHEET NO.                            |                                    |
| ROADWAY DESIGN ENGINEER                 | HYDRAULICS ENGINEER                |

### PHASE III

10. CONSTRUCT STILLING BASIN 2 (45 CY).
11. REMOVE TEMPORARY HEADWALL ON EXISTING CULVERT, TEMPORARY SHORING 1, IMPERVIOUS DIKES A AND B, AND 36 INCH TEMPORARY PIPE B.
12. CONSTRUCT IMPERVIOUS DIKES C AND D AND INSTALL 36 INCH TEMPORARY PIPE C, DIVERTING FLOW.
13. REMOVE REMAINDER OF EXISTING CULVERT, AND CONSTRUCT REMAINDER OF PROPOSED CULVERT AND INLET CHANNEL IMPROVEMENTS.



### PHASE IV

14. REMOVE TEMPORARY HEADWALL ON PROPOSED CULVERT, TEMPORARY SHORING 2, IMPERVIOUS DIKES C AND D, AND 36 INCH TEMPORARY PIPE C, ALLOWING NORMAL FLOW THROUGH PROPOSED CULVERT.
15. REMOVE STILLING BASIN 2, AND COMPLETE ROADWAY.

