UNLESS OTHERWISE NOTED BELOW, MAINTAIN ACCESS TO ALL DRIVES AND -Y- LINES THROUGHOUT THE DURATION OF CONSTRUCTION.

CONTRACTOR SHALL WORK IN AREAS 1 THROUGH 4 CONSECUTIVELY, FROM EAST TO WEST IN THE SEQUENCE OF AREA 4, AREA 3, AREA 2, AND LASTLY AREA 1. FOLLOW THE TIME RESTRICTIONS AND REQUIREMENTS SHOWN IN GENERAL NOTES AND AS DIRECTED BY THE ENGINEER. UPON COMPLETION OF EACH CONSTRUCTION AREA UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS, THE SUPERSTREET INTERSECTION TRAFFIC OPERATION PATTERN SHALL BE ACTIVATED FROM EAST TO WEST IN THE SEQUENCE OF AREA 4, AREA 3, AREA 2, AND LASTLY AREA 1.

IN AREA 1, TRAFFIC CONTROL SHALL BE COORDINATED BETWEEN TIP PROJECT W-5520 AND THE MONROE BYPASS PROJECT R-3329/R-2559 WHERE THE PROJECTS JOIN AND/OR OVERLAP.

### AREA 1: WESTERN PROJECT LIMITS TO WEST OF CORPORATE BLVD.

PHASE I: MEDIAN U-TURN CONSTRUCTION (TMP-4 THRU TMP-6)

STEP 1:

DocuSign Envelope ID: 7BAFF148-7066-4778-B560-565A43CDFE00

USING TEMPORARY LANE CLOSURES (RSD 1101.02), CLOSE EASTBOUND LEFT-TURN LANE AT STA 110+50+/- AND WESTBOUND U-TURN LANE AT STA 106+00+/- AND MAINTAIN TRAFFIC ALONG -L1- (US 74) IN ITS EXISTING TRAFFIC PATTERN.

STEP 2:

AWAY FROM TRAFFIC, AND USING TEMPORARY LANE CLOSURES (RSD 1101.02) AND FLAGGERS AS NEEDED, CONSTRUCT PROPOSED INSIDE SHOULDER AND MEDIAN U-TURN LANES, INCLUDING DRAINAGE STRUCTURES AND CONCRETE ISLANDS, UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE AS FOLLOWS:

-L1- FROM STA 106+10+/- TO STA 115+43+/- (LT & RT SIDES)

-L1- FROM STA 116+80+/- TO STA 126+50+/- (LT & RT SIDES)

AWAY FROM TRAFFIC, AND USING TEMPORARY LANE CLOSURES (RSD 1101.02) AND FLAGGERS AS NEEDED, CONSTRUCT PROPOSED ROADWAY WIDENING ALONG -L1- AT THE SOUTHBOUND TURNOUT AT -Y1- AND THE NORTHBOUND TURNOUT AT -Y2- AS MUCH AS POSSIBLE WHILE MAINTAINING THE EXISTING TRAFFIC SIGNAL EQUIPMENT (SEE TMP-6).

CONSTRUCT WEDGING AS NEEDED TO PROVIDE A SMOOTH TRANSITION TO EXISTING PAVEMENT AND APPROPRIATE CROSS SLOPES TO ENSURE POSITIVE DRAINAGE. REPLACE EXISTING PAVEMENT MARKINGS WHERE REQUIRED.

TRAFFIC WILL BE IN ITS EXISTING PATTERN ON -Y1- AND ITS TEMPORARY TRAFFIC PATTERN ALONG -L1- WITH THE MEDIAN CLOSED TO TRAFFIC AT THE END OF EACH WORK DAY.

STEP 3:

UPON COMPLETION OF THE WORK REQUIRED IN PHASE I STEP 2, AWAY FROM TRAFFIC AND USING TEMPORARY LANE CLOSURES (RSD 1101.02) AND FLAGGERS AS NEEDED, CONSTRUCT ROAD WIDENING AND BULBOUTS FOR U-TURN MOVEMENTS UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AS FOLLOWS:

-L1- FROM STA 106+44+/- TO STA 110+00+/- (RT SIDE ONLY)

-L1- FROM STA 120+62+/- TO STA 126+39+/- (LT SIDE ONLY)

CONSTRUCT WEDGING AS NEEDED TO PROVIDE A SMOOTH TRANSITION TO EXISTING PAVEMENT AND APPROPRIATE CROSS SLOPES TO ENSURE POSITIVE DRAINAGE. REPLACE EXISTING PAVEMENT MARKINGS WHERE REQUIRED.

MAINTAIN TEMPORARY TRAFFIC PATTERN ALONG -L1- WITH THE PROPOSED MEDIAN U-TURN LANES AND BULBOUT LOCATIONS CLOSED AT THE END OF EACH WORK DAY. TRAFFIC ON -Y1- WILL REMAIN IN ITS EXISTING PATTERN.

STEP 4:

USING TEMPORARY LANE CLOSURES (RSD 1101.02) AND FLAGGERS AS NEEDED, INSTALL PERMANENT TRAFFIC SIGNALS AND SIGNS AT MEDIAN U-TURN LOCATIONS AND THE TEMPORARY TRAFFIC SIGNAL AT THE INTERSECTION OF -L1-, AND -Y1-/-Y2-. KEEP BOTH THE SIGNAL HEADS AND SIGNS COVERED.

INSTALL TEMPORARY PAVEMENT MARKINGS NECESSARY FOR THE SIGNALIZED MEDIAN U-TURN OPERATIONS. MEDIAN U-TURN LANES AND BULBOUT LOCATIONS SHALL REMAIN CLOSED TO TRAFFIC.

 $\geq \leq$ 

# AREA 1 TRAFFIC CONTROL PHASING

ICT: COMPLETE THE WORK REQUIRED IN PHASE I FOLLOWING SATURDAY, SEE INTERMEDIATE

STEP 5:

USING TEMPORARY LANE CLOSURES (RSD 11 PERMANENT TRAFFIC SIGNALS AT THE MEDI BULBOUTS TO TRAFFIC.

INSTALL CLOSELY SPACED DRUMS ALONG ON STA 114+88+/- TO STA 117+52+/- (LT & -L1-AT ITS INTERSECTION WITH -Y1- & -LEFT-TURN TRAFFIC AND -Y1- , -Y2- TRA

OBLITERATE EXISTING CONFLICTING PAVEM MARKINGS AND SYMBOLS (SEE SHEET TMP-8

-Y1- FROM TIE IN AT -L1- TO STA 15+2

-Y2- FROM TIE IN AT -L1- TO STA 12+5

-L1- FROM STA 106+10+/- TO STA 115+43

-L1- FROM STA 116+80+/- TO STA 126+5

### PHASE II: INTERSECTION SUPERSTR WIDENING (TMP-7 THRU TEMP-9)

ICT: COMPLETE THE WORK REQUIRED IN PHASE I SEE INTERMEDIATE CONTRACT TIME AND LI

STEP 1:

USING TEMPORARY LANE CLOSURES (RSD 1101 MEDIAN DIRECTIONAL CROSS-OVER ON -L1- A CONCRETE ISLAND ON -Y1-, UP TO BUT NOT

-L1- FROM STA 114+88+/- TO STA 117+5

-Y1- FROM TIE IN AT -L1- TO STA 15+2

-Y2- FROM TIE IN AT -L1- TO STA 12+5

CONSTRUCT WEDGING AS NEEDED TO PROVIDE CROSS SLOPES TO ENSURE POSITIVE DRAINAG


INSTALL SIGNS AND NEW TRAFFIC SIGNAL HE -L1- AND -Y1- /-Y2-. KEEP THE NEW SIGNA

TRAFFIC SHALL REMAIN IN ITS TEMPORARY T INTERSECTION CROSSOVER AND -Y- LINE ROAM PERIOD.



(T) 704.342.5401 • (F) 704.342.8472 www.pbworld.com

NC License Number: F-0165



	PROJ. REFERENCE NO.	SHEET NC
	W-5520	TMP-3
STEP 5 FROM 9:00 P.M. ON A FRIDAY TO 6: CONTRACT TIME AND LIQUIDATED DAMAGES.	OO A.M. THE	
01.02), FLAGGERS, AND LAW ENFORCEMENT AS AN U-TURN LOCATIONS, AND OPEN THE MEDIAN	-	
THE INSIDE EDGE OF TRAVELED WAY (BOTH D RT SIDE) TO CLOSE MEDIAN CROSSOVER AND Y2-, AND ACTIVATE THE TEMPORARY TRAFFIC FFIC IN A TEMPORARY TRAFFIC PATTERN USIN	LEFT-TURN LANES SIGNAL. SHIFT US	6 ON 6 74
ENT MARKINGS AND SYMBOLS AND PLACE TEMPO & TMP-9):	RARY PAVEMENT	
6+/-		
0+/-		
3+/-		
0+/-		
I STEPS 1 AND 2 IN SIXTY (60) CONSECUTIV QUIDATED DAMAGES.	E CALANDER DAYS,	
.02) AND FLAGGERS AS NEEDED, AWAY FROM T ND ROAD WIDENING ON -Y1- AND -Y2-, EXCLU INCLUDING THE FINAL LAYER OF SURFACE CO	DING THE MONOLIT	
2+/- (LT & RT SIDE)		
6+/- (LT & RT SIDE)		
0+/- (LT & RT SIDE)		
A SMOOTH TRANSITION TO EXISTING PAVEMENT E. REPLACE EXISTING PAVEMENT MARKINGS WH		
ADS FOR THE PERMANENT TRAFFIC SIGNAL AT L HEADS AND SIGNS COVERED.	THE INTERSECTION	OF
RAFFIC PATTERN ON -L1-, -Y1-, AND -Y2- W D WIDENING AREAS CLOSED TO TRAFFIC AT TH		

## TEMPORARY TRAFFIC CONTROL PHASING