AREA 3: EAST OF TECHNOLOGY DR. TO WEST OF FAWNBROOKE DR.(CONTINUED)

PHASE II: (CONTINUED)

ICT: COMPLETE THE WORK REQUIRED IN PHASE II STEP 2 FROM 9:00 P.M. ON A FRIDAY TO 6:00 A.M. THE FOLLOWING SATURDAY, SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATION DAMAGES.

STEP 2:

DocuSign Envelope ID: 153C662B-F8D8-40F6-9CFD-3346736A6EC7

UPON COMPLETION OF THE WORK REQUIRED IN PHASE II STEP 1, USING TEMPORARY LANE CLOSURES (RSD 1101.02), FLAGGERS AND LAW ENFORCEMENT AS NEEDED PLACE TEMPORARY PAVEMENT MARKINGS AND SIGNS (SEE FINAL PAVEMENT MARKING PLANS FOR DIMENSIONS), OPEN MEDIAN DIRECTIONAL CROSS-OVER AND PLACE -L3-, -Y5-, AND -Y6- TRAFFIC IN ITS PERMANENT TRAFFIC PATTERN, AND ACTIVATE THE FINAL TRAFFIC SIGNAL AT THE INTERSECTION OF -L3-, -Y5-, AND -Y6-.

PHASE III: WEDGING, TEMPORARY PAVEMENT MARKINGS, AND MONOLITHIC CONCRETE ISLAND ON -Y5-

STEP 1:

USING ALTERNATING LANE CLOSURES (RSD. 1101.02 SHEET 3 OF 15), COMPLETE CONSTRUCTION OF -L4-, -Y7-, AND -Y8- INCLUDING WEDGING AND MONOLITHIC CONCRETE ISLANDS (SURFACE MOUNTED) ON -Y7- AND -Y8-. INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY MARKERS AND THEN SHIFT TRAFFIC INTO FINAL PATTERN. FINAL LAYER OF SURFACE COURSE AND PERMENANT PAVEMENT MARKINGS AND MARKINGS WILL BE COMPLETED ONCE ALL OTHER AREAS ARE CONSTRUCTED.


-L4- FROM STA 401+20+/- TO STA 429+40+/-

-Y7- FROM TIE IN AT L4- TO STA 13+40+/-

-Y8- FROM TIE IN AT L4- TO STA 13+20+/-

10/2017 W-5520 US74\Traffic\TrafficContro|\TCP\W5520_TC_PSH_03.dg

AREA 3 TRAFFIC CONTROL PHASING



TEMPORARY TRAFFIC CONTROL PHASING

PROJ. REFERENCE NO. W-5520 TMP-20A		
<u>W-5520</u> TMP-20A		PROJ. REFERENCE NO.
	TMP-20A	W-5520