

66" RCP CONSTRUCTION SEQUENCE STA. 405 + 93 -L- UT TO WILLIAMS CREEK

PROJECT REFERENCE NO. R-2707C	SHEET NO. EC-06A/CONST.06
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE I

- 1.) CONSTRUCT SKIMMER BASIN 5.3.
- 2.) CONSTRUCT TEMPORARY CHANNEL CHANGE W/LINER AND IMPERVIOUS DIKE #1 (SEE DETAIL).
- 3.) DEWATER CONSTRUCTION AREA, UTILIZING SKIMMER BASIN 5.3 FOR PUMPED EFFLUENT.
- 4.) CONSTRUCT PROPOSED 66" RCP W/HEADWALL, JUNCTION BOX #0514 AND +/- 10' OF DOWNSTREAM CHANNEL IN ACCORDANCE WITH THE PLANS.
- 5.) REMOVE TEMPORARY CHANNEL AND DIKE #1 AND DIRECT FLOW THROUGH 66" RCP.

PHASE II

- 1.) INSTALL IMPERVIOUS DIKES #2, #3, #4 AND #5 AND TEMPORARY 15" FLEXIBLE PIPES #1 AND #2.
- 2.) DEWATER CONSTRUCTION AREAS, UTILIZING SKIMMER BASIN 5.3 AND/OR SPECIAL STILLING BASIN(S) FOR PUMPED EFFLUENT.
- 3.) CONSTRUCT UPSTREAM BANK STABILIZATION AND DOWNSTREAM CHANNEL W/RIP RAP IN ACCORDANCE WITH THE PLANS.
- 4.) REMOVE IMPERVIOUS DIKES #2, #3, #4 AND #5, AND TEMPORARY PIPES #1 AND #2.
- 5.) COMPLETE ROADWAY.

