

66" RCP CONSTRUCTION SEQUENCE STA. 438 + 98 -L- UT TO WILLIAMS CREEK

PROJECT REFERENCE NO. R-2707C	SHEET NO. EC-08A/CONST.08
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

- 1.) DRAIN POND IN ACCORDANCE WITH THE SPECIAL PROVISIONS FOR EROSION CONTROL.
- 2.) CONSTRUCT SKIMMER BASIN 8.2.
- 3.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (SEE DETAIL).
- 4.) INSTALL IMPERVIOUS DIKES #1 AND #2 AND DIVERT FLOW INTO TEMPORARY CHANNEL.
- 5.) DEWATER CONSTRUCTION AREA, UTILIZING SKIMMER BASIN 8.2 FOR PUMPED EFFLUENT.
- 6.) REMOVE EXISTING 24" CMP AND INSTALL 66" RCP W/HEADWALL AND JUNCTION BOX #0808.
- 7.) CONSTRUCT PROPOSED UPSTREAM CHANNEL AND DOWNSTREAM BANK STABILIZATION AS WORK ALLOWS.

- 8.) REMOVE IMPERVIOUS DIKES #1, #2 AND TEMPORARY CHANNEL AND DIRECT FLOW THROUGH 66" RCP.
- 9.) COMPLETE CONSTRUCTION OF UPSTREAM CHANNEL AND DOWNSTREAM BANK STABILIZATION, IN ACCORDANCE WITH THE PLANS.
- 10.) COMPLETE ROADWAY.

