

66" RCP CONSTRUCTION SEQUENCE STA. 538+57 -L- UT TO HICKORY CREEK

PROJECT REFERENCE NO. R-2707C	SHEET NO. EC-16A/CONST.16
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

- 1.) CONSTRUCT SKIMMER BASIN 16.7.
- 2.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (SEE DETAIL).
- 3.) INSTALL IMPERVIOUS DIKES #1 AND #2 AND DIVERT FLOW INTO TEMPORARY CHANNEL.
- 4.) DEWATER CONSTRUCTION AREA, UTILIZING SKIMMER BASIN 16.7 FOR PUMPED EFFLUENT.
- 5.) INSTALL 66" RCP W/HEADWALL, UPSTREAM CHANNEL AND DOWNSTREAM BANK STABILIZATION IN ACCORDANCE WITH THE PLANS.
- 6.) REMOVE IMPERVIOUS DIKES #1, #2 AND TEMPORARY CHANNEL AND DIRECT FLOW THROUGH 66" RCP.
- 7.) COMPLETE ROADWAY.

