

# 60" RCP CONSTRUCTION SEQUENCE STA. 566+29 -L- UT TO HICKORY CREEK

PROJECT REFERENCE NO. R-2707C	SHEET NO. EC-18A/CONST.18
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

- 1.) DRAIN POND IN ACCORDANCE WITH THE SPECIAL PROVISIONS FOR EROSION CONTROL.
- 2.) CONSTRUCT SKIMMER BASIN 18.2.
- 3.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (SEE DETAIL).
- 4.) INSTALL IMPERVIOUS DIKES #1 AND #2 AND DIVERT FLOW INTO TEMPORARY CHANNEL.
- 5.) DEWATER CONSTRUCTION AREA, UTILIZING SKIMMER BASIN 18.2 FOR PUMPED EFFLUENT.
- 6.) REMOVE EXISTING 24" CMP AND INSTALL 60" RCP W/HEADWALL, JUNCTION BOX #1812, AND UPSTREAM AND DOWNSTREAM CHANNELS IN ACCORDANCE WITH THE PLANS.
- 7.) REMOVE IMPERVIOUS DIKES #1 AND #2, STILLING BASIN #1 AND TEMPORARY CHANNEL AND DIRECT FLOW THROUGH 60" RCP.
- 8.) COMPLETE ROADWAY.

