This electronic collection of documents is provided for the convenience of the user and is Not a Certified Document –


The documents contained herein were originally issued and sealed by the individuals whose names and license numbers appear on each page, on the dates appearing with their signature on that page.


This file or an individual page shall not be considered a certified document.

STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

TRANSPORTATION MANAGEMENT PLAN

ROBESON COUNTY





LOCATION: BRIDGE NO.18 ON NC 211 OVER CSX RAILROAD

WORK ZONE SAFETY & MOBILITY "from the MOUNTAINS to the COAST"

N.C.D.O.T. WORK ZONE TRAFFIC CONTROL 1561 MAIL SERVICE CENTER (MSC) RALEIGH, NC 27699-1561
750 N. GREENFIELD PARKWAY, GARNER, NC 27529 (DELIVERY)
PHONE: (919) 773-2800 FAX: (919) 771-2745

STATE TRAFFIC MANAGEMENT ENGINEER

J. S. KITE, P.E. TRAFFIC CONTROL PROJECT ENGINEER

M. V. SPRINGER, P.E. TRAFFIC CONTROL PROJECT DESIGN ENGINEER

S GREEN/S JENNINGS TRAFFIC CONTROL DESIGN ENGINEER



INDEX OF SHEETS

SHEET NO. TITLE

TITLE SHEET, VICINITY MAP, AND INDEX OF SHEETS TMP - 1

LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, AND LEGEND TMP-1A

GENERAL NOTES AND PHASING TMP-1B SPECIAL SIGN DESIGN(S) TMP-2

TEMPORARY TRAFFIC CONTROL PHASE I DETAILS TMP-6

TEMPORARY TRAFFIC CONTROL PHASE II DETAILS TMP-8

TEMPORARY TRAFFIC CONTROL DETOUR DETAILS

TMP - 10

DOCUMENT NOT CONSIDERED FINAL **UNLESS ALL SIGNATURES COMPLETED**

APPROVED: Stew kite DATE: 3/27/2017

SEAL



SHEET NO. TMP-1

4616

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" -PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2012 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

TITLE STD. NO.

1101.01	WORK ZONE ADVANCE WARNING SIGNS
1101.02	TEMPORARY LANE CLOSURES
1101.04	TEMPORARY SHOULDER CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1130.01	DRUM
1135.01	CONES
1145.01	BARRICADES
1150.01	FLAGGING DEVICES
1180.01	SKINNY-DRUM
1205.01	PAVEMENT MARKINGS - LINE TYPES AND OFFSETS
1205.02	PAVEMENT MARKINGS - TWO-LANE AND MULTI-LANE ROADWAYS
1205.04	PAVEMENT MARKINGS - INTERSECTIONS

LEGEND

GENERAL

DIRECTION OF TRAFFIC FLOW ----- EXIST. PVMT.

─── NORTH ARROW PROPOSED PVMT.


WORK AREA

REMOVAL

ON-GOING CONSTRUCTION

SIGNALS

EXISTING



PAVEMENT MARKINGS

——EXISTING LINES ——TEMPORARY LINES

TRAFFIC CONTROL DEVICES

BARRICADE (TYPE III)

DRUM SKINNY DRUM O TUBULAR MARKER

TEMPORARY CRASH CUSHION FLASHING ARROW BOARD

FLAGGER

LAW ENFORCEMENT

TRUCK MOUNTED ATTENUATOR (TMA) CHANGEABLE MESSAGE SIGN

TEMPORARY SIGNING

PORTABLE SIGN ── STATIONARY SIGN

PAVEMENT MARKERS

CRYSTAL/CRYSTAL CRYSTAL/RED

◆ YELLOW/YELLOW

PAVEMENT MARKING SYMBOLS

PAVEMENT MARKING SYMBOLS

TEMPORARY PAVEMENT MARKING

4" PAINT

WHITE EDGELINE

WHITE LANE LINE PD WHITE MINI SKIP

PI YELLOW DOUBLE CENTER

8" PAINT

PP YELLOW DIAGONAL

<u> 24" PAINT</u>

WHITE STOPBAR

PAINT SYMBOLS

LEFT TURN ARROW STRAIGHT ARROW

COMBINATION STRAIGHT/RIGHT ARROW

APPROVED: Steve kite ________ DATE: _____3/27/2017 DOCUMENT NOT CONSIDERED FINAL

UNLESS ALL SIGNATURES COMPLETED

ROADWAY STANDARD DRAWINGS & LEGEND

PROJ. REFERENCE NO. SHEET NO. B-4616 TMP-1B

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

LANE AND SHOULDER CLOSURE REQUIREMENTS

A) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.

TRAFFIC PATTERN ALTERATIONS

B) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

- C) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- D) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.

PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.

- E) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

 COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.
- F) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC CONTROL DEVICES

- G) WHEN LANE CLOSURES ARE NOT IN EFFECT SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH) EXCEPT, 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.
- H) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.

PAVEMENT MARKINGS AND MARKERS

I) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME MARKING MARKER

ALL ROADS PAINT NONE

- J) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- K) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- L) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.

PHASING

PHASE I

- STEP 1: USING ROADWAY STANDARD DRAWING NO. 1101.01, SHEET 2 OF 15, INSTALL ADVANCE WORK ZONE SIGNS.
- STEP 2: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15, CONTRACTOR SHALL PERFORM THE FOLLOWING:
 - -- WIDEN, MILL AND/OR RESURFACE MCQUEEN RD (-Y3-, SR 1318) AND LEWIS MCNEIL RD (-Y4-, SR 1507). (SEE CONSTRUCTION PLANS AND TMP-3).
 - -- CONSTRUCT CONCRETE MONOLITHIC ISLAND AT THE INTERSECTION OF LEWIS MCNEIL RD (-Y4-, SR 1507) AND MCQUEEN RD (-Y3-, SR 1318). (SEE CONSTRUCTION PLANS AND TMP-4).
 - -- PLACE FINAL PAVEMENT MARKINGS AND SHIFT TRAFFIC TO FINAL PATTERN. (SEE CONSTRUCTION PLANS AND FINAL PAVMENT MARKING PLANS.)

PHASE II

- STEP 1: INSTALL OFF-SITE DETOUR SIGN ASSEMBLIES FOR THE CLOSING OF NC 211 (-L-).
 - USING ROADWAY STANDARD DRAWING NO. 1101.03, SHEET 1 OF 9, CLOSE NC 211 (-L-) TO THRU TRAFFIC. (SEE SHEETS TMP-5, 6, 9 AND 10).
 - NOTE: INSTALL ADDITIONAL TYPE III BARRICADES AT STATION 11+20 +/- -DRV1-, STATION 11+50+/- -DRV2-AND STATION 21+00 +/- -Y- TO CLOSE DRIVEWAYS AND PORTION OF FORD RD (-Y-, SR 1511) DURING CONSTRUCTION.
 - NOTE: UTILIZE DRUMS TO MAINTAIN ACCESS TO EXISTING CHURCH DRIVEWAY AT STATION 20+75 +/- -L-
- STEP 2: BEGIN BRIDGE CONSTRUCTION AND APPROACHES FROM STA. 21+00+/TO STA. 40+75+/-. (SEE TMP-5 AND 6)
- STEP 3: CONSTRUCT INTERSECTION OF NC 211 (-L-) / FORD RD (-Y-, SR 1511) AND -DRV1-, UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE, PLACE TEMPORARY MARKINGS IN THE FINAL PATTERN, AND OPEN FORD RD (-Y-, SR 1511). (SEE SHEET TMP-5 AND TMP-7).
 - NOTE: UTILIZE ADDITIONAL TYPE III BARRICADES AT STATION STATION 22+15 +/- -L- AND STATION 23+15 +/- -L-, TO MAINTAIN CLOSURE OF NC 211 (-L-) DURING CONSTRUCTION.
 - NOTE: CONSTRUCT -DRV2- UP TO THE FINAL ELEVATION WITH ABC.
 - CONSTRUCT -DVR3-, -DRV4-, -DRV5-, -DRV4 DETOUR- AND -Y2DET-UP TO THE FINAL ELEVATION WITH ABC, SHIFT BARRICADE TO CLOSE NC 211 (-L-) AT STATION 43+62 +/- -L- AND SHIFT TRAFFIC TO PROPOSED PATTERN. (SEE SHEET TMP-6).
 - NOTE: PLACE ADDITIONAL TYPE III BARRICADES AT STATION 13+50 +/- Y2- TO MAINTAIN CLOSURE OF SHORT RD (-Y2-, SR 1618) DURING CONSTRUCTION.
- STEP 4: COMPLETE BRIDGE CONSTRUCTION AND APPROACHES FROM STA. 21+00+/- TO STA. 40+75+/-, UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE, PLACE TEMPORARY PAVEMENT MARKINGS AND OPEN TO FINAL TRAFFIC PATTERN.
 - REMOVE DETOUR SIGNS AND ASSEMBLIES.
- STEP 5: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15:
 - -- COMPLETE REMAINING CONSTRUCTION OF -DRV4- AND REMOVAL OF -Y2DET- AND -DRV4 DETOUR-.
 - -- PLACE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS.
 - REMOVE ALL WORK ZONE SIGNS AND ASSEMBLIES.

APPROVED:

Stew Late

E27CE30E1DFC442...

DATE:

3/27/2017

SEAL

022104

02104


OF HIGH NORTH CARDY NORTH CARDY NO. 12P & 10 NO. 12P & 10


GENERAL NOTES
AND PHASING

R:\Froj\IIFFrojects-B\B4616\IrdTTIC\IrdTTIC\ONTrol\ICF\B-4616_IC_IMF_UIB.dgn User:mspringer

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

PROJ. REFERENCE NO. SHEET NO. B-4616 TMP-2






SPECIAL SIGN DESIGN


PROJ. REFERENCE NO. TMP-3 B-4616 STATION 14+20 -Y4-STATION 21+75 -Y3-RESURFACE TO SR 1001

(MILL 150' ON EACH SIDE OF THE BRIDGE PRIOR TO RESURFACING) STATION 11+10 -Y3-MCQUEEN ROAD (-Y3-, SR 1318) APPROVED: Stew kite

E27CE30E1DFC442... DATE: _______ DETOUR IMPROVEMENTS PHASE I, STEP 2 DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED


PROJ. REFERENCE NO.	SHEET NO.
B-4616	TMP-4






DETOUR IMPROVEMENTS
PHASE I, STEP 2

R:\Traffic\TrafficControl\TCP\B-4616_TC_TMP_0. User:shiennings




PROJ. REFERENCE NO. TMP-6 B-4616 ROAD
CLOSED TYPE III BARRICADE(S) STA. 10+00 +/- -Y2DET-STA. 14+80 +/- -DRV3-STA. 10+00 +/- -DRV3--GRAVEL DRIVE (ABC) -GRAVEL ROADWAY (ABC) -DRV3 --Y2DET-STA. 13+56 +/- -Y2DET-STA. 40+75 +/- -L--DRV4_DETOUR-STA. 10+15 +/- -DRV4_DETOUR-- GRAVEL DRIVE (ABC) -DRV4-STA. 10+60 +/- -DRV5-NOTE: SEE TMP-9 FOR DETOUR ROUTE \STA. 16+50 +/- -DRV4-APPROVED: Steve kite _______ DATE: ____ **TEMPORARY** TRAFFIC CONTROL NEW CONSTRUCTION DETAIL - PHASE II, STEP 2, 3


DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED





PROJ. REFERENCE NO. B-4616 TMP-8 ROAD
CLOSED TYPE III BARRICADE(S) 3 STA. 13+50 +/- -Y2--GRAVEL ROADWAY (ABC) - DRV3 --Y2DET-STA. 40+75 +/- -L-NC 211 (-L-) - DRV4_DETOUR -- GRAVEL DRIVE (ABC) DRV5 \STA. 10+15 +/- -DRV4_DETOUR--DRV4-NEW CONSTRUCTION ON-GOING CONSTRUCTION APPROVED: Stew kite ________ **TEMPORARY** DATE: ____ TRAFFIC CONTROL DETAIL - PHASE II, STEP 4 DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED





PROJ. REFERENCE NO. SHEET NO. TMP-10 B-4616



















5

DETOUR _{M4-8}





 $ig(\mathbf{6}ig)$







DETOUR _{M4–8}










(10)


(11)



APPROVED: Steve kite

E27CE30E1DFC442... DATE: ______

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED



|TEMPORARY TRAFFIC|| CONTROL DETOUR