



**PHASE I, STEP 15**

CONSTRUCT CULVERT, PIPES AND NEW (FULL DEPTH) SECTIONS OF -L- FROM -Y5-/-Y6- TO ORGAN CHURCH RD, USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2F.

**PHASE I, STEP 17**

CONSTRUCT CULVERT, PIPES AND NEW (FULL DEPTH) SECTIONS OF -L- FROM ORGAN CHURCH RD TO -Y7- , USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2G.

**PHASE I, STEPS 18 & 19**

REFER TO DETAILS TMP-15 & TMP-16 FOR CONSTRUCTION -Y7-, -Y8- AND -L- FROM -Y7- TO -Y8-. REFER TO DETOUR DETAIL TMP-2G.

LN-6 SEASONAL RESTRICTION

**PHASE II, STEP 1**

CONSTRUCT REMAINING WORK ON -L- FROM -Y5-/-Y6- TO ORGAN CHURCH RD USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2F.

**END CONSTRUCTION  
TIP PROJECT W-5313  
-L- STA. 295+35.81  
BEGIN LET PROJECT  
TIP W-5146**

**BEGIN CONSTRUCTION  
TIP PROJECT W-5313  
-L- STA. 318+35.84  
END LET PROJECT  
TIP W-5146**

**END TIP PROJECT W-5313  
END CONSTRUCTION  
-L- STA. 420+00.00**

**PHASE I, STEP 12**

REFER TO DETOUR DETAIL TMP-2E AND DETAIL TMP-13 FOR CONSTRUCTION OF INTERSECTION OF -L- AND -Y5-/-Y6- .

**BEGIN TIP PROJECT W-5313  
-L- STA. 10+25.00**

**PHASE I, STEPS 9 & 13**

CONSTRUCT CULVERT, PIPES AND NEW (FULL DEPTH) SECTIONS OF -L- FROM -Y3-/-Y4- TO -Y5-/-Y6- , USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2D.

**PHASE I, STEP 6**

REFER TO DETAIL TMP-12 FOR CONSTRUCTION OF -L- AND -Y3-/-Y4- INTERSECTION.

**PHASE II, STEP 2**

CONSTRUCT REMAINING WORK ON -L- FROM -Y3-/-Y4- TO -Y5-/-Y6- USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2D.

**PHASE I, STEPS 2 THRU 5**

REFER TO DETAILS TMP-5 THRU TMP-11 FOR CONSTRUCTION OF -L- FROM STA 10+25+/- TO STA 57+50+/- (OLD CONCORD ROAD).  
LN-5 SEASONAL RESTRICTION

**PHASE I, STEP 7**

CONSTRUCT CULVERT, PIPES AND NEW (FULL DEPTH) SECTIONS OF -L- FROM OLD CONCORD RD TO -Y3-/-Y4- , USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2C.

**PHASE II, STEP 3**

CONSTRUCT REMAINING WORK ON -L- FROM OLD CONCORD RD TO -Y3-/-Y4- USING A COMBINATION OF FLAGGERS AND ROAD CLOSURES. REFER TO DETOUR DETAIL TMP-2C.

**PHASE I, STEP 1**

INSTALL TRUCK DETOUR ROUTE (TMP-2B) AND DETOUR TRUCKS FOR DURATION OF PROJECT.

■ DENOTES WHERE DETAILS ARE PROVIDED  
□ DENOTES WHERE WORK IS COVERED IN DETOUR DETAIL

6/12/16 4:48 PM  
ICTD:\W-5313\_Te\_04\_0\Call.dgn  
\$\$\$\$\$USERNAME\$\$\$\$\$

**HNTB** HNTB NORTH CAROLINA, P.C.  
343 E. Six Forks Road, Suite 200  
Raleigh, North Carolina 27609  
NC License No: C-1554

APPROVED: *Rhonda B. Early*  
DATE: 5/25/2016

SEAL

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED



PROJECT OVERVIEW

DEPARTMENT OF TRANSPORTATION  
STATE OF NORTH CAROLINA  
WORK ZONE TRAFFIC CONTROL