

# 1@6'X7' RCBC CONSTRUCTION SEQUENCE STA. 397 + 73 -L- UT TO FRAZIER CREEK

PROJECT REFERENCE NO.	SHEET NO.
U-2579C	EC-06A/CONST.06
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

## PHASE I

- 1.) CONSTRUCT SKIMMER BASINS 6.6 AND 6.7.
- 2.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (1) AND (2) (SEE DETAIL #1)
- 3.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (3) (SEE DETAIL #2) AND INSTALL IMPERVIOUS DIKES #1, #2, #3, #4, #5, DIVERTING FLOW THROUGH TEMPORARY CHANNEL CHANGES (1) (2) AND (3).
- 4.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (4) (SEE DETAIL #1), IMPERVIOUS DIKE #6 AND IMPERVIOUS DIKE #7, DIVERTING FLOW THROUGH TEMPORARY CHANNEL CHANGE (4).
- 5.) DEWATER CONSTRUCTION AREAS, UTILIZING SKIMMER BASINS 6.6 AND 6.7 FOR PUMPED EFFLUENT.
- 6.) CONSTRUCT PROPOSED 1@6'X7' RCBC, UPSTREAM BANK STABILIZATION AND +/- 45 FT OF OUTLET CHANNEL, IN ACCORDANCE WITH THE PLANS.
- 7.) CONSTRUCT +/- 157 FT OF UPSTREAM LATERAL 4 FT BASE CHANNEL WITH CLASS 'II' RIP RAP, IN ACCORDANCE WITH THE PLANS.

## PHASE II

- 1.) INSTALL IMPERVIOUS DIKE #8 AND TEMPORARY 18" FLEXIBLE PIPE #1 AND REMOVE IMPERVIOUS DIKE #6 AND REMOVE TEMPORARY CHANNEL CHANGE (4), DIVERTING FLOW THROUGH LATERAL 4 FT BASE CHANNEL AND THROUGH TEMPORARY PIPE #1.
- 2.) INSTALL IMPERVIOUS DIKES #9, #10, #11 AND #12 AND TEMPORARY 18" FLEXIBLE PIPES #2 AND #3. REMOVE TEMPORARY CHANNEL CHANGES (1), (2) AND (3), DIVERTING FLOW THROUGH TEMPORARY PIPES #2 AND #3.
- 3.) DEWATER CONSTRUCTION AREAS, UTILIZING SKIMMERS BASINS 6.6 AND 6.7 FOR PUMPED EFFLUENT.
- 4.) CONSTRUCTION REMAINDER OF LATERAL 4 FT BASE CHANNEL WITH CLASS 'II' RIP RAP AND OUTLET CHANNEL, IN ACCORDANCE WITH THE PLANS.
- 5.) REMOVE IMPERVIOUS DIKES #8, #9, #10, #11, #12 AND TEMPORARY PIPES #1, #2 AND #3.
- 6.) COMPLETE ROADWAY.

