

CULVERT CONSTRUCTION SEQUENCE STA. 17+79 -Y4-

PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. INSTALL 30" TEMPORARY PIPE AND IMPERVIOUS DIKES A, B TO ANCHOR PIPE, AND DIVERT FLOW.
3. DEWATER CULVERT CONSTRUCTION AREA.
4. CONSTRUCT PROPOSED NORTHERN 42" CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.
5. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKE B AND TEMPORARY PIPE.

PHASE II

6. CONSTRUCT IMPERVIOUS DIKE C AND REMOVE IMPERVIOUS DIKE B.
7. SHIFT TEMPORARY PIPE TO DIVERT FLOW THROUGH THE COMPLETED NORTHERN BARREL.
8. CONSTRUCT PROPOSED SOUTHERN 42" CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.
9. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES AND TEMPORARY PIPE.
10. REMOVE ALL IMPERVIOUS DIKES AND TEMPORARY PIPES.
11. REMOVE SPECIAL STILLING BASIN, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

