

# CULVERT CONSTRUCTION SEQUENCE STA. 151+41 -L-

## PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (6 FT. BASE, 6 FEET DEEP, 3:1 SIDE SLOPES).
3. INSTALL IMPERVIOUS DIKES, DIVERTING FLOW THROUGH TEMPORARY CHANNEL CHANGE.
4. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
5. CONSTRUCT PROPOSED CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.

## PHASE II

6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES AND TEMPORARY CHANNEL CHANGE.
7. REMOVE IMPERVIOUS DIKES AND TEMPORARY CHANNEL CHANGE, DIVERTING FLOW THROUGH PROPOSED CULVERT.
8. REMOVE SILT FENCE PROTECTING TEMPORARY CHANNEL CHANGE.
9. REMOVE SPECIAL STILLING BASINS, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

