

CULVERT CONSTRUCTION SEQUENCE STA. 180 + 39 -L-

PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. INSTALL IMPERVIOUS DIKE A.
3. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
4. CONSTRUCT PROPOSED CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS TO JUNCTION BOX.

PHASE II

5. CONSTRUCT LATERAL BASE DITCH (DETAIL 31).
6. INSTALL 36" TEMPORARY PIPE AND IMPERVIOUS DIKES B-D TO ANCHOR PIPE AND DIVERT FLOW TO BASE DITCH.
7. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
8. CONSTRUCT PROPOSED CULVERT AND INLET CHANNEL IMPROVEMENTS.

