

# CULVERT CONSTRUCTION SEQUENCE STA. 120+00 -L-

## PHASE III

## PHASE IV

12. CONSTRUCT IMPERVIOUS DIKE E AND F.
13. UTILIZE A PUMP AROUND FOR THE WATER THAT BUILDS UP AT IMPERVIOUS DIKE E AND DISCHARGE IT DOWNSTREAM OF IMPERVIOUS DIKE F.
14. BUILD PROPOSED JUNCTION BOX, 60" RCP, THE REMAINDER OF PROPOSED HEADWALL, AND THE REMAINDER OF THE OUTLET CHANNEL WORK.
15. REMOVE IMPERVIOUS DIKES C, E, AND F. INSTALL IMPERVIOUS DIKE G TO DIVERT WATER INTO THE 60" RCP WHILE THE REST OF THE 60" RCP SYSTEM IS BUILT.

16. REMOVE IMPERVIOUS DIKE G.
17. COMPLETE ROADWAY.

