

PROJECT REFERENCE NO.	SHEET NO.
U-5828	EC-17
R/W SHEET NO.	6

CULVERT CONSTRUCTION SEQUENCE -L- 78+25

CULVERT CONSTRUCTION SEQUENCE - STAGE 1

1. CONSTRUCT TEMPORARY SKIMMER SEDIMENT BASINS.
2. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
3. DIVERT WATER USING CLEAN WATER DIVERSIONS THROUGH THE SITE.

CULVERT CONSTRUCTION SEQUENCE - STAGE 2

1. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
2. CONSTRUCT PROPOSED SYSTEM IN ACCORDANCE WITH THE PLANS.
3. REMOVE/FILL CLEAN WATER DIVERSION AND ADJUST EROSION CONTROL MEASURES AS NECESSARY.
4. REMOVE ANY SPECIAL STILLING BASIN(S) AND STABILIZE AREAS AS NECESSARY.

K:\RAL_Roadway\01208004 - McCrimmon Parkway\Phase I\Plan\Plan Sheets\Phase2_01208004_psh_EC17.dgn

8/28/2017

