

PROJECT REFERENCE NO.	SHEET NO.
U-5828	EC-19
RW SHEET NO. 10	

# CULVERT CONSTRUCTION SEQUENCE -L- 112+15

## CULVERT CONSTRUCTION SEQUENCE - STAGE 1

1. CONSTRUCT TEMPORARY SKIMMER SEDIMENT BASINS.
2. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
3. DIVERT WATER USING CLEAN WATER DIVERSIONS THROUGH THE SITE.

## CULVERT CONSTRUCTION SEQUENCE - STAGE 2

1. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
2. INSTALL 18" TEMPORARY PIPE AND IMPERVIOUS DIKE.
3. CONSTRUCT PROPOSED SYSTEM IN ACCORDANCE WITH THE PLANS. DO NOT ALLOW WATER INTO PROPOSED BOXES UNTIL FINAL GRADE.
4. REMOVE TEMPORARY PIPE, DIRECT FLOW TO NEWLY CONSTRUCTED PIPE, AND ADJUST EROSION CONTROL MEASURES AS NECESSARY.
5. REMOVE ANY SPECIAL STILLING BASIN(S) AND STABILIZE AREAS AS NECESSARY.

K:\RAL\_Roadway\012108004 - McCrimmon Parkway\Phase I\Plan\Plan Sheets\Phase2\_012108004\_psh\_EC19.dgn

8/28/2017

