

**This electronic collection of documents is provided  
for the convenience of the user  
and is Not a Certified Document –**




**The documents contained herein were originally issued  
and sealed by the individuals whose names and license  
numbers appear on each page, on the dates appearing  
with their signature on that page.**

**This file or an individual page  
shall not be considered a certified document.**



PROJECT REFERENCE NO.		SHEET NO.	
B-4833		EC-2	
STATE PROJ. NO.	F. A. PROJ. NO.	DESCRIPTION	
38603.1.FD1	BRZ-2761 (I)	PE, UTIL.	
17BP.5.R.96	N/A	R /W. CONST.	
ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	

# WATTLE WITH POLYACRYLAMIDE (PAM) DETAIL



**NOTES:**

USE MINIMUM 12 IN. DIAMETER EXCELSIOR WATTLE.

USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

ONLY INSTALL WATTLE(S) TO A HEIGHT IN DITCH SO FLOW WILL NOT WASH AROUND WATTLE AND SCOUR DITCH SLOPES AND AS DIRECTED.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO BOTTOM OF DITCH.



PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.

INSTALL MATTING IN ACCORDANCE WITH SECTION 1631 OF THE STANDARD SPECIFICATIONS.


PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH WATTLE.

INITIALLY APPLY 2 OUNCES OF ANIONIC OR NEUTRALLY CHARGED PAM OVER WATTLE WHERE WATER WILL FLOW AND 1 OUNCE OF PAM ON EACH SIDE OF WATTLE. REAPPLY PAM AFTER EVERY RAINFALL EVENT THAT IS EQUAL TO OR EXCEEDS 0.50 IN.




PROJECT REFERENCE NO.		SHEET NO.	
B-4833		EC-2A	
STATE PROJ. NO.	F. A. PROJ. NO.	DESCRIPTION	
38603.1.FD1	BRZ-2761 (I)	PE, UTIL.	
17BP.5.R.96	N/A	R /W. CONST.	
ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	

# WATTLE BARRIER DETAIL



**ISOMETRIC VIEW**



**FRONT VIEW**

**NOTES:**

USE MINIMUM 18 IN. NOMINAL DIAMETER EXCELSIOR WATTLE AND LENGTH OF 10 FT.

EXCAVATE A 2 TO 3 INCH TRENCH FOR WATTLE TO BE PLACED.

DO NOT PLACE WATTLES ON TOE OF SLOPE.



USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO GROUND.

PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.


FOR BREAKS ALONG LARGE SLOPES, USE MAXIMUM SPACING OF 25 FT.



**TOP VIEW**

# TEMPORARY ROCK SILT CHECK TYPE 'A' WITH EXCELSIOR MATTING AND POLYACRYLAMIDE (PAM)

PROJECT REFERENCE NO.		SHEET NO.
B-4833		EC-2B
STATE PROJ. NO.	F. A. PROJ. NO.	DESCRIPTION
38603.1.FD1	BRZ-2761 (I)	PE, UTIL.
17BP.5.R.96	N/A	R /W. CONST.
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER	



PLAN


**NOTES:**

INSTALL TEMPORARY ROCK SILT CHECK TYPE A IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1633.01.


USE EXCELSIOR FOR MATTING MATERIAL AND ANCHOR MATTING SECTION AT TOP AND BOTTOM WITH CLASS B STONE.

PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH ROCK SILT CHECK.


INITIALLY APPLY 4 OUNCES OF POLYACRYLAMIDE (PAM) TO TOP OF MATTING SECTION AND AFTER EVERY RAINFALL EVENT THAT EQUALS OR EXCEEDS 0.50 INCHES.



INSET A



SECTION A-A



SECTION B-B

NOT TO SCALE



DIVISION OF HIGHWAYS  
STATE OF NORTH CAROLINA

---



---

PROJECT REFERENCE NO.		SHEET NO.
B-4833		EC-3A
STATE PROJ. NO.	F. A. PROJ. NO.	DESCRIPTION
38603.1.FD1	BRZ-2761 (I)	PE, UTIL.
17BP.5.R.96	N/A	R /W. CONST.
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER	

# SOIL STABILIZATION TIMEFRAMES

<i>SITE DESCRIPTION</i>	<i>STABILIZATION TIME</i>	<i>TIMEFRAME EXCEPTIONS</i>
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HQW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 OR FLATTER	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50' IN LENGTH.
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	NONE, EXCEPT FOR PERIMETERS AND HQW ZONES.





# STREAM RELOCATION & PIPE CONSTRUCTION SEQUENCE


(NOT TO SCALE)

PROJECT REFERENCE NO.	SHEET NO.	
B-4833	EC-04A/CONSTR.4	
STATE PROJ. NO.	F. A. PROJ. NO.	DESCRIPTION
38603.1.FD1	BRZ-2761 (1)	PE, UTIL.
17BP.5.R.96	N/A	R/W, CONST.
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER	

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

**RAMEY KEMP ASSOCIATES, INC.**  
Transportation Engineers  
5808 Faringdon Place, Suite 100  
Raleigh, North Carolina 27609  
Phone: 919-872-5115  
www.rameykemp.com  
NC License No. C-0910

MI ENGINEERING  
1011 SCHAUB DRIVE, SUITE 100  
RALEIGH, NC 27606  
(919) 851-6606  
FIRM PE NUMBER: P-0671



- NOTES:**
1. CULVERT CONSTRUCTION SHALL BE PERFORMED IN ONLY DRY OR ISOLATED SECTIONS OF CHANNEL.
  2. IMPERVIOUS DIKES ARE TO BE USED TO ISOLATE WORK FROM STREAM FLOW AS NECESSARY.
  3. MAINTENANCE OF STREAM FLOW OPERATIONS SHALL BE INCIDENTAL TO THE WORK. THIS INCLUDES DIVERSION PIPES, PUMPS AND HOSES.
  4. PUMPS AND HOSES SHALL BE SUFFICIENT SIZE TO DEWATER THE WORK AREA.
  5. THE CONTRACTOR SHALL NOT PUMP SEDIMENT-LADEN WATER DIRECTLY INTO STREAM. FOR DEWATERING OF CULVERT SITES, THE CONTRACTOR SHALL FILTER SEDIMENT-LADEN WATER THROUGH STILLING BASIN AND/OR SPECIAL STILLING BASIN.
  6. UTILIZE A STABILIZED OUTLET INSTEAD OF A SPECIAL STILLING BASIN IF PUMPING CLEAN WATER.

- SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA**
1. INSTALL SPECIAL STILLING BASINS AND OTHER C&G EROSION CONTROL MEASURES.
  2. INSTALL IMPERVIOUS DIKE (PH.1) AT UPSTREAM END OF EXIST. 36" CMP TO DIVERT ALL FLOW TO STREAM CHANNEL ON RIGHT SIDE. INSTALL IMPERVIOUS DIKE (PH.1) ABOVE DOWNSTREAM END OF 36" CMP.
  3. INSTALL DEWATERING PUMP AND TEMPORARY FLEXIBLE HOSES.
  4. DEWATER EXISTING 36IN CMP AND EXISTING CHANNEL ON LEFT SIDE OF -L-.
  5. REPLACE EXIST. 36IN CMP WITH PROPOSED 48IN RCP. MAINTAIN ACCESS TO DRIVEWAYS.
  6. REMOVE EXIST. 15IN RCP AND CONSTRUCT BASE DITCH FROM 14+00 TO 18+45 -L- LT. IN DRY CONDITIONS AND PERMANENTLY STABILIZE.
  7. INSTALL FINAL EROSION CONTROL MEASURES ADJACENT TO NEW BASE DITCH.
  8. AFTER DITCH IS STABILIZED, REMOVE PUMP, REMOVE TRSC-A IN CHANNEL, SPECIAL STILLING BASINS, TEMPORARY PIPES, AND IMPERVIOUS DIKES TO PERMIT STREAMFLOW THROUGH NEW 48IN RCP.
  9. INSTALL IMPERVIOUS DIKE (PH.2) TO DIRECT ALL STREAMFLOW THROUGH 48IN RCP.
  10. INSTALL DEWATERING PUMP AND TEMPORARY FLEXIBLE HOSES.
  11. DEWATER EXISTING CHANNEL ALONG RIGHT SIDE.
  12. CONSTRUCT BASE DITCH AND DRIVE PIPES FROM 13+65 TO 17+75 -L- RT IN DRY CONDITIONS AND PERMANENTLY STABILIZE.
  13. INSTALL FINAL EROSION CONTROL MEASURES ADJACENT TO NEW BASE DITCH.
  14. AFTER DITCH IS STABILIZED, REMOVE PUMP, SPECIAL STILLING BASIN, TEMP. PIPES, AND IMP. DIKE.
  15. PERMANENTLY STABILIZE AREA.

REVISIONS

SYSTEMS TIME DOWN USE NAME




# FINAL GRADE PLAN

PROJECT REFERENCE NO.	SHEET NO.
B-4833	EC-5/CONST.04
STATE PROJ. NO.	F. A. PROJ. NO.
38603.1.FD1	BRZ-2761 (1)
17BP.5.R.96	N/A
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
	PE, UTIL.
	R/W, CONST.

**DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED**

**RAMEY KEMP ASSOCIATES, INC.**  
 Transportation Engineers  
 5808 Farlington Place, Suite 100  
 Raleigh, North Carolina 27609  
 Phone: 919-872-5115  
 www.rameykemp.com  
 NC License No. C-0910











**MI ENGINEERING**  
 1011 SCHAUB DRIVE, SUITE 100  
 RALEIGH, NC 27606  
 (919) 851-6606  
 FIRM PE NUMBER: P-0671



Place Matting for Erosion Control  
on Slope as Work Allows.  
Sta. 10+36 to Sta. 13+50 RT.

Place Matting for Erosion Control  
on Slope as Work Allows.  
Sta. 10+36 to Sta. 13+60 LT.

Place Matting for Erosion Control  
on Slope as Work Allows.  
Sta. 13+65 to Sta. 13+84 RT.



PI Sta 15+14.73  
 $\Delta = 39^{\circ}06'12.0''$  (LT)  
 $D = 6^{\circ}09'39.0''$   
 $L = 634.71'$   
 $T = 330.27'$   
 $R = 930.00'$   
 $*DS = 50$  MPH  
 $e = 0.04$   
 $Runoff = 96'$

PI Sta 24+34.75  
 $\Delta = 3^{\circ}39'24.6''$  (LT)  
 $D = 0^{\circ}55'55.2''$   
 $L = 392.36'$   
 $T = 196.25'$   
 $R = 6,147.65'$   
 $e = Exist.$

REVISIONS

1. 11/15/11  
 2. 11/15/11  
 3. 11/15/11  
 4. 11/15/11  
 5. 11/15/11  
 6. 11/15/11  
 7. 11/15/11  
 8. 11/15/11  
 9. 11/15/11  
 10. 11/15/11  
 11. 11/15/11  
 12. 11/15/11  
 13. 11/15/11  
 14. 11/15/11  
 15. 11/15/11  
 16. 11/15/11  
 17. 11/15/11  
 18. 11/15/11  
 19. 11/15/11  
 20. 11/15/11  
 21. 11/15/11  
 22. 11/15/11  
 23. 11/15/11  
 24. 11/15/11  
 25. 11/15/11  
 26. 11/15/11  
 27. 11/15/11  
 28. 11/15/11  
 29. 11/15/11  
 30. 11/15/11  
 31. 11/15/11  
 32. 11/15/11  
 33. 11/15/11  
 34. 11/15/11  
 35. 11/15/11  
 36. 11/15/11  
 37. 11/15/11  
 38. 11/15/11  
 39. 11/15/11  
 40. 11/15/11  
 41. 11/15/11  
 42. 11/15/11  
 43. 11/15/11  
 44. 11/15/11  
 45. 11/15/11  
 46. 11/15/11  
 47. 11/15/11  
 48. 11/15/11  
 49. 11/15/11  
 50. 11/15/11  
 51. 11/15/11  
 52. 11/15/11  
 53. 11/15/11  
 54. 11/15/11  
 55. 11/15/11  
 56. 11/15/11  
 57. 11/15/11  
 58. 11/15/11  
 59. 11/15/11  
 60. 11/15/11  
 61. 11/15/11  
 62. 11/15/11  
 63. 11/15/11  
 64. 11/15/11  
 65. 11/15/11  
 66. 11/15/11  
 67. 11/15/11  
 68. 11/15/11  
 69. 11/15/11  
 70. 11/15/11  
 71. 11/15/11  
 72. 11/15/11  
 73. 11/15/11  
 74. 11/15/11  
 75. 11/15/11  
 76. 11/15/11  
 77. 11/15/11  
 78. 11/15/11  
 79. 11/15/11  
 80. 11/15/11  
 81. 11/15/11  
 82. 11/15/11  
 83. 11/15/11  
 84. 11/15/11  
 85. 11/15/11  
 86. 11/15/11  
 87. 11/15/11  
 88. 11/15/11  
 89. 11/15/11  
 90. 11/15/11  
 91. 11/15/11  
 92. 11/15/11  
 93. 11/15/11  
 94. 11/15/11  
 95. 11/15/11  
 96. 11/15/11  
 97. 11/15/11  
 98. 11/15/11  
 99. 11/15/11  
 100. 11/15/11