

PROJ. REFERENCE NO. SHEET NO. 15BPR.45 TMP-6



TYPICAL SECTION - STAGE I (I-40 EBL)



TYPICAL SECTION - STAGE II (I-40 EBL)


TRAFFIC CONTROL STAGING NOTES:


STAGE I (I-40 EBL):

- 1. USE TMP-6, ROADWAY STANDARD DRAWINGS (RSD) 1101.02 SHEET 4 OF 14, AND 1101.01 SHEET 1 OF 3, TO PLACE ADVANCED WARNING SIGNS AND TRAFFIC CONTROL DEVICES.
- 2. RECORD EXISTING PAVEMENT MARKINGS.
- 3. COMPLETE STAGE I BRIDGE WORK.
- 4. REPLACE ANY EXISTING PAVEMENT MARKINGS THAT WERE OBLITERATED DURING CONSTRUCTION.
- 5. REMOVE ALL TRAFFIC CONTROL DEVICES. COVER OR REMOVE ALL ADVANCED WARNING SIGNS AND RETURN TRAFFIC TO ITS EXISTING PATTERN.


STAGE II (I-40 EBL):

- 1. USE TMP-6, ROADWAY STANDARD DRAWINGS (RSD) 1101.02 SHEET 4 OF 14, AND 1101.01 SHEET 1 OF 3, TO PLACE ADVANCED WARNING SIGNS AND TRAFFIC CONTROL DEVICES.
- 2. RECORD EXISTING PAVEMENT MARKINGS.
- 3. COMPLETE STAGE II BRIDGE WORK.
- 4. REPLACE ANY EXISTING PAVEMENT MARKINGS THAT WERE OBLITERATED DURING CONSTRUCTION.
- 5. REMOVE ALL TRAFFIC CONTROL DEVICES. COVER OR REMOVE ALL ADVANCED WARNING SIGNS AND RETURN TRAFFIC TO ITS EXISTING PATTERN.





UNLESS ALL SIGNATURES COMPLETED



DUPLIN COUNTY BRIDGE 433

TRAFFIC CONTROL STAGING (I-40 EBL)