

8/17/99

**CONSTRUCTION SEQUENCE:**

- 1) PLACE ALL EROSION CONTROL STRUCTURES ACCORDING TO PLANS.
- 2) CONSTRUCT PROPOSED SMITH CREEK RELOCATION IN THE DRY. THIS INCLUDES ALL MATTING AND PLANTINGS AS APPROPRIATE PER PLANTING SEASON. IF PLANTING OCCURS DURING PLANTING SEASON, INSTALL PERMANENT PLANTINGS. OTHERWISE, DELAY FINAL PLANTING UNTIL PLANTING SEASON. VEGETATION SHOULD BE ESTABLISHED BEFORE PROCEEDING.
- 3) REMOVE ALL FINAL EROSION CONTROL STRUCTURES NORTH OF THE PROPOSED STREAM BEFORE DIVERTING FLOW.
- 4) DIVERT LIVE SMITH CREEK INTO PROPOSED STREAM RELOCATION. INSTALL CHANNEL PLUG AT UPSTREAM END OF THE RELOCATION.
- 5) EXTEND ROADWAY DRAINAGE NETWORK AND FILL IN SMITH CREEK AS NECESSARY TO COMPLETE ROADWAY EMBANKMENT AND GRADING

**NOTE:**  
USE 1.0 FT WEIR HEIGHT FOR TEMPORARY ROCK SILT CHECKS TYPE - A THAT ARE NOT LABELED.

**Place Matting for Erosion Control on Slope as Work Allows. Sta. 40+50 to Sta. 47+50**

**FINAL EROSION CONTROL FOR CONSTRUCTION SHEET 5**


**Kimley » Horn**  
421 FAYETTEVILLE STREET, SUITE 600  
RALEIGH, NC 27601

RIGHT-OF-WAY REV.  
CONST. REV.

PROJECT REFERENCE NO. <b>U-2579BA</b>	SHEET NO. <b>EC-9/CONST.5</b>
R/W SHEET NO.	HYDRAULICS ENGINEER
ROADWAY DESIGN ENGINEER	

**DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED**

HAROLD DAVID HOPKINS, JR.  
DB 319 PG 1159



MATCHLINE -Y4 STA. 34+50 SHEET 4

MATCHLINE -Y4 STA. 48+50 SHEET 6

REVISIONS

**50 x 15 x 3**

**PAVED SHOULDER**

**NOTE :**  
FOR - Y4EB - PROFILE SEE SHEET 8  
FOR - Y4MB - PROFILE SEE SHEET 10  
FOR CULVERT PLANS SEE C-1 THRU C-8