

PROJECT REFERENCE NO.	SHEET NO.
R-4707	EC-6E/CONST.06
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 56+34.9 -L-

PHASE III Upstream

1. Impervious Dikes D and E are to remain in place to maintain diversion during Construction of Downstream Culvert beneath -Y-.
2. Stilling Basin #1 to remain in place as Skimmer Basin 6.15(CG) until completion of clearing & grubbing phase.
3. Complete upstream realignment channel improvements with Rip-Rap.

PHASE III Downstream

1. Downstream Diversion Channel to remain in place to divert flow for construction of downstream culvert and realignment channel.
2. Stilling Basin #2 is to remain in place as skimmer basin 6.18 CG for clearing and grubbing phase, construction of downstream culvert, and realignment channel.

