## PHASE IV

**STEP 2: TMP-25 TO 25C** 

## JONESBORO RD INTERCHANGE

**BEGIN** THE SUPERSTRUCTURE/DECK OF THE Y16 BRIDGE (TMP-25C)

FOR THE ABOVE OPERATIONS, USE TEMPORARY LANE CLOSURES (RSD 1101.02) AS REQUIRED, AND SHORT TERM DETOUR (TMP-A2D5 OV) DURING GIRDER WORK.

**STEP 3: TMP-26 TO 26D** 

**I-95 WORK AREAS** 

**COMPLETE** THE FOLLOWING:

- I-95 OUTSIDE WIDENING:
  - NB 1061+60± TO 1092+00±
  - NB 1120+00± TO 1136+00±
  - SB 1109+10± TO 1136+00±

### JONESBORO RD INTERCHANGE

#### INTERMEDIATE CONTRACT TIME

COMPLETE **AREA 2 PHASE IV JONESBORO RD** 

**INTERCHANGE STEP 3 (3A-3C)** IN A PERIOD OF FORTY-FIVE (45) CONSECUTIVE CALÈNDAR DAYS AS FOLLOWS:

3A: IMPLEMENT OFF-SITE DETOUR (TMP-A2D7) AND

- **CLOSE** THE FOLLOWING: • JONESBORO BRIDGE
  - EXISTING Y16RPA

  - Y16RPB
  - EXISTING Y16RPC
  - EXISTING Y16RPD

#### 3B: **COMPLETE** THE FOLLOWING:

- REMOVAL OF EXISTING Y16 BRIDGE DECK AND SUPERSTRUCTURE (TMP-25C)
- Y16 BRIDGE, END BENT #2 & SUPERSTRUCTURE/DECK (TMP-25C)
- Y16 (TMP-26A)
- Y16RPA (TMP-26A TO 26B)
- Y16RPB TIE TO Y16 (TMP-26A)
- Y16RPC (TMP-26 TO 26A)
- Y16RPD (TMP-26A TO 26B)
- I-95 OUTSIDE WIDENING (TMP-26 TO 26B)
  - NB 1092+00± TO 1120+00±
  - SB 1100+00± TO 1109+10±

3C: **SHIFT** I-95 NB/SB TO THE OUTSIDE CONSTRUCTED WIDENING FROM AREA 1THROUGH 1286+00± AND **OPEN** THE **FOLLOWING TO TRAFFIC:** 

- Y16
- Y16 BRIDGE
- Y16RPA, Y16RPB
- Y16RPC
- Y16RPD

FOR THE ABOVE OPERATIONS, USE TEMPORARY LANE CLOSURES (RSD 1101.02) AS REQUIRED.

# **PHASE V**

## I-95 WORK AREAS TMP-27 TO 27J


**CONSTRUCT** I-95 MEDIAN (1061+65± TO 1168+30±) (TMP-27 TO 27H)

#### **COMPLETE** THE FOLLOWING:

- MEDIAN CONSTRUCTION (1168+30± TO 1268+30±)
- SR15 (29+00± TO 40+75±)
- STAGÈ 2 OF THE MINGO SWAMP BRIDGE
- STAGE 3 OF THE 1220+30 CULVERT

PROJECT REFERENCE NO. SHEET NO.

I-5878/I-5883/I-5986B



Michael Baker INTERNATIONAL

PHASING NARRATIVE

AREA 2