PHASE III

STEP 1: TMP-36 TO 36F

SHIFT EXY18RPB TO PROPOSED Y18RPB, INSTALL PCB, AND CONTINUE I-95 SB OUTSIDE WIDENING -L- STA. 1328+30 TO 1338+00.

<u>CONTINUE</u> CONSTRUCTION OF Y18RPD UP TO EXY18RPD AND REMOVAL OF EXY18LPC.

COMPLETE I-95 NB/SB OUTSIDE WIDENING:

- I-95 NB -L- STA. 1335+50 TO 1352+50
- I-95 NB -L- STA. 1357+75 TO 1370+00
- I-95 SB -L- STA. 1328+30 TO 1347+00
- I-95 SB -L- STA. 1355+00 TO 1370+00

PHASE III-STEP 2(2A-2C) AND PHASE III-STEP 3(3A-3C) INTERMEDIATE CONTRACT TIMES MAY OCCUR IN ANY ORDER.

STEP 2: Y18RPA/I-95 SB TMP-37 TO 37B, TMP-A4D2

INTERMEDIATE CONTRACT TIME

COMPLETE AREA 4 PHASE III STEP 2 (2A-2C) IN A PERIOD OF FOURTEEN (14) CONSECUTIVE CALENDAR DAYS.

2A: IMPLEMENT OFF-SITE DETOUR (TMP-A4D2) AND **CLOSE** EXY18RPA

2B: <u>COMPLETE</u> Y18RPA AND I-95 SB OUTSIDE WIDENING (STA. 1347+00 TO 1370+00)

2C: **OPEN** Y18RPA.

NOTE:

I-95 SB TRAFFIC IS SHOWN SHIFTED TO THE OUTSIDE ALONG AREAS 2 THRU 5 IN CONJUNCTION WITH OPENING OF Y18RPA. DEPENDING ON THE CONTRACTOR'S SCHEDULE, THE SHIFT TO THE OUTSIDE MAY BE ADJUSTED THROUGHOUT THESE AREAS AS APPROVED BY THE ENGINEER.

STEP 3: Y18RPD/I-95 NB TMP-37 TO 37B

INTERMEDIATE CONTRACT TIME

COMPLETE AREA 4 PHASE III STEP 3 (3A-3C) IN A PERIOD OF TEN (10) CONSECUTIVE CALENDAR DAYS.

3A: IMPLEMENT OFF-SITE DETOUR (TMP-A4D2) AND **CLOSE** EXY18RPD

3B: **COMPLETE** Y18RPD AND I-95 NB OUTSIDE WIDENING (STA. 1352+50 TO 1357+75)

3C: **OPEN** Y18RPD.

NOTE:

I-95 NB TRAFFIC IS SHOWN SHIFTED TO THE OUTSIDE ALONG AREAS 2 THRU 5 IN CONJUNCTION WITH OPENING OF Y18RPD. DEPENDING ON THE CONTRACTOR'S SCHEDULE, THE SHIFT TO THE OUTSIDE MAY BE ADJUSTED THROUGHOUT THESE AREAS AS APPROVED BY THE ENGINEER.

FOR THE ABOVE OPERATIONS, USE TEMPORARY LANE CLOSURES (RSD 1101.02) AS REQUIRED.

PHASE IV TMP-38 TO 38E

BEHIND PCB, <u>CONSTRUCT</u> I-95 MEDIAN FROM STA. 1312+00 TO 1370+00.

UPON COMPLETION OF ALL MEDIAN CONSTRUCTION THROUGHOUT THE ENTIRE PROJECT, PAVE THE FINAL SURFACE COURSE, INSTALL FINAL PAVEMENT MARKINGS, REMOVE ALL TRAFFIC CONTROL DEVICES, AND OPEN I-95 TO FINAL TRAFFIC PATTERN.

PROJECT REFERENCE NO.

I-5878/I-5883/I-5986B

Georgi Rangeorge 100 SEAL
042065

OR INE EL 5/10/2021

SHEET NO.

TMP-3I

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

Michael Baker

AREA 4