

PHASING

PHASE III (CONT.)

STEP 12: PLACE TEMPORARY MARKINGS (PAINT) IN PROPOSED FINAL PATTERN ON -Y3- FROM -Y3- STA 28+00 TO -Y1-, THEN REMOVE TYPE III BARRICADES AND REOPEN -Y3- CALDCLEUGH ROAD TO TRAFFIC. USING RSD 1101.02 SHEET 1, REMOVE -DET- TEMPORARY PAVEMENT. COMPLETE CONSTRUCTION OF -L- SOUTHBOUND LANES AND SOUTHBOUND RAMPS A & B BEGUN EARLIER IN PHASE III UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE. PLACE TEMPORARY MARKINGS IN PROPOSED FINAL PATTERN ON SOUTHBOUND LANES OF -L- (US 29-70) AND ON RAMPS A & B.

PHASE IV

OBJECTIVE: SHIFT US (29-70) TRAFFIC TO FINAL DIVIDED MULTI-LANE PATTERN AND COMPLETE REMAINING MEDIAN CONSTRUCTION, FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS.

STEP 1: REFERRING TO RSD 1101.03, SHEET 9 OF 9, USE A ROLLING ROADBLOCK TO COMPLETE TIE-IN OF PHASE IV TEMPORARY MARKINGS AND SHIFT SOUTHBOUND -L- (US 29-70) TRAFFIC INTO A SINGLE LANE PATTERN ON THE NEWLY COMPLETED SOUTHBOUND -L- PAVEMENT BETWEEN PHASE III -DETD- AND -DETE- AS FOLLOWS:

- REMOVE CONFLICTING EXISTING PHASE III SOUTHBOUND PAVEMENT MARKINGS AND COMPLETE TIE-IN OF PHASE IV TEMPORARY MARKINGS ON SOUTHBOUND -L- (US 29-70) FROM -L- STA 21+76 +/- TO -L- STA 30+68 +/- AND FROM -L- STA 74+64 +/- TO -L- STA 84+83 +/- AND REROUTE SOUTHBOUND -L- TRAFFIC TO PHASE IV TEMPORARY PATTERN ON NEW SOUTHBOUND PAVEMENT AS SHOWN ON SHEETS TMP-37, TMP-38, TMP-41 AND TMP-42.
- SHIFT DRUMS ALONG NORTHBOUND LANE FROM THEIR PHASE III POSITION TO THEIR PHASE IV POSITION AS SHOWN ON SHEETS TMP-41 AND TMP-42.

STEP 2: WHILE MAINTAINING -L- (US 29-70) NORTHBOUND TRAFFIC IN THE PHASE III SINGLE LANE PATTERN IN THE OUTSIDE LANE AND SOUTHBOUND TRAFFIC IN SINGLE LANE PATTERN ON OUTSIDE LANE AS SHOWN ON SHEETS TMP-37 THROUGH TMP-42, PERFORM THE FOLLOWING AWAY FROM TRAFFIC:

- REMOVE THE PORTABLE CONCRETE BARRIER PLACED ON THE NORTHBOUND LANES OF -L- DURING PHASE III AND REPLACE P.C.B. WITH DRUMS SPACED 55 FT C-C. PROTECT ANY EXPOSED P.C.B. ENDS WITH A CRASH CUSHION OR TRUCK MOUNTED ATTENUATOR. ONCE P.C.B. HAS BEEN COMPLETELY REMOVED, COVER SUBSEQUENTLY REMOVE OFFSITE RESTRICTED WIDTH ROUTE SIGNING INSTALLED IN PHASE II.
- COMPLETE ALL REMAINING CONSTRUCTION IN THE -L- (US 29-70) MEDIAN, INCLUDING REMOVAL OF TEMPORARY PAVEMENT, COMPLETION OF MEDIAN BARRIER, CONSTRUCTION OF GUARDRAIL AND CURB & GUTTER. SEE SHEETS TMP-37, TMP-38, TMP-39, TMP-41 AND TMP-42.

STEP 3: USING RSD 1101.02, SHEET 3 OF 14, PERFORM THE FOLLOWING:

- CONSTRUCT REMAINING OUTSIDE WIDENING ON -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AS SHOWN ON SHEET TMP-46 AND TMP-47.
- MILL AND RESURFACE PORTIONS OF -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE FROM -L- STA. 12+70 +/- TO STA. 41+93 +/- AND FROM -L- STA. 74+64 +/- TO STA. 54+60 +/- AS SHOWN ON SHEETS TMP-43 THRU TMP-47. IN CONJUNCTION WITH MILLING & RESURFACING, PLACE TEMPORARY PAVEMENT MARKINGS (PAINT) ON THE NORTHBOUND AND SOUTHBOUND LANES OF -L- AS PER THE FINAL PAVEMENT MARKING PLANS.
- COMPLETE ANY REMAINING GUARDRAIL WORK.

STEP 4: USING RSD 1101.02, SHEETS 1, 2 AND 3 OF 14, PLACE THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS ON -L- AND ALL -Y- LINES. REMOVE ANY TEMPORARY CONSTRUCTION SIGNING AND DEVICES AND OPEN TO TRAFFIC.

invalid expression
 \\P5737-TCP-03C.dgn
 USER: mlshak



2610 WYCLIFF ROAD
 SUITE 410
 RALEIGH, NC 27607
 PHONE: 919.881.9939
 NC COA No. F-0929

| | | | |
|---|---|---|---|
| APPROVED: _____ DATE: _____ | SEAL  |  | <h1 style="font-size: 2em; margin: 0;">PHASING</h1> |
| DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED | | | |