

PROJ. REFERENCE NO.	SHEET NO.
I-5939	TMP-1F



S4 770086

S7 770096

SEE STRUCTURES SHEET S4-1, GENERAL DRAWING FOR BRIDGE 770086 FOR SCOPE LEGEND. SEE STRUCTURES SHEET S7-1, GENERAL DRAWING FOR BRIDGE 770096 FOR SCOPE LEGEND.

STEP 1:

USE TMP-16 AND TMP-17 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF SR 2459 (HORNE RD) WITH A FLAGGING OPERATION.

PERFORM EPOXY OVERLAY (5) PER STRUCTURES PLANS.

ONCE EPOXY OVERLAY WORK IS COMPLETE

PERFORM JOINT REPLACEMENT (4) PER STRUCTURES PLANS.

ONCE JOINT REPLACEMENT WORK IS COMPLETE

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (2), PROPOSED TYPE III STRUCTURE ANCHOR UNITS (1), PROPOSED STEEL BEAM GUARDRAIL (3), APPROACH ROADWAY MILLING AND RESURFACING (8) PER STRUCTURES PLANS.

AT THE END OF EACH WORK PERIOD REOPEN THE ROADWAY TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE RSD 1101.02 SHEET 4 OF 14 TO INSTALL SHOULDER CLOSURE. USE RSD 1101.04 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING SHOULDERS OF I95 TO COMPLETE THE FOLLOWING WORK:

PERFORM SUBSTRUCTURE EPOXY RESIN INJECTION (6), SILICONE JOINT SEAL REPLACEMENT AT COLUMN BASES (7)

REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE. ONCE ALL WORK IS COMPLETE REMOVE ALL SIGNS AND DEVICES AND REOPEN THE SHOULDERS OF I95.

S5 770089

SEE STRUCTURES SHEET S5-1, GENERAL DRAWING FOR BRIDGE 770089 FOR SCOPE LEGEND. S8 770098

STEP 1:

USE RSD 1101.02 SHEET 4 OF 14 TO INSTALL SHOULDER CLOSURE. USE RSD 1101.04 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING SHOULDERS OF I95 TO COMPLETE THE FOLLOWING WORK:

PERFORM CULVERT BARREL EPOXY RESIN INJECTION (1) PER STRUCTURES PLAN.

REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE. ONCE ALL WORK IS COMPLETE REMOVE ALL SIGNS A DEVICES AND REOPEN THE SHOULDERS OF I95.

S6 770090

SEE STRUCTURES SHEET S6-1, GENERAL DRAWING FOR BRIDGE 770090 FOR SCOPE LEGEND. S9 770104

STEP 1:

USE RSD 1101.02 SHEET 4 OF 14 TO INSTALL SHOULDER CLOSURE. USE RSD 1101.04 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING SHOULDERS OF I95 TO COMPLETE THE FOLLOWING WORK:

PERFORM CULVERT BARREL EPOXY RESIN INJECTION (1), CHAIN LINK FENCE RESET (2), WOVEN WIRE FENCE RESET (3) PER STRUCTURES PLANS.

REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE. ONCE ALL WORK IS COMPLETE REMOVE ALL SIGNS A DEVICES AND REOPEN THE SHOULDERS OF I95.

STEP 1:

USE TMP-18 AND TMP-19 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF SR 1155 (DEW RD) WITH A FLAGGING OPERATION.

PERFORM CONCRETE DECK REPAIRS (4) PER STRUCTURE PLANS.

ONCE CONCRETE DECK REPAIR WORK IS COMPLETE

PERFORM JOINT REPLACEMENT (5) PER STRUCTURE PLANS.

ONCE JOINT REPLACEMENT WORK IS COMPLETE

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (2), PROPOSED TYPE III STRUCTURE ANCHOR UNITS (1), PROPOSED STEEL BEAM GUARDRAIL (3), APPROACH ROADWAY MILLING AND RESURFACING (9) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN THE ROADWAY TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE RSD 1101.02 SHEET 4 OF 14 TO INSTALL SHOULDER CLOSURE. USE RSD 1101.04 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING SHOULDERS OF I95 TO COMPLETE THE FOLLOWING WORK:

PERFORM SUBSTRUCTURE EPOXY RESIN INJECTION (6), SUBSTRUCTURE CONCRETE REPAIRS (7), SILICONE JOINT SEAL REPLACEMENT AT COLUMN BASES (8) PER STRUCTURE PLANS.

REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE. ONCE ALL WORK IS COMPLETE REMOVE ALL SIGNS AND DEVICES AND REOPEN THE SHOULDERS OF I95.

SEE STRUCTURES SHEET S8-1, GENERAL DRAWING FOR BRIDGE 770098 FOR SCOPE LEGEND.

STEP 1:

USE RSD 1101.02 SHEET 4 OF 14 TO INSTALL SHOULDER CLOSURE. USE RSD 1101.04 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING SHOULDERS OF I95 TO COMPLETE THE FOLLOWING WORK:

PERFORM CULVERT BARREL EPOXY RESIN INJECTION (1) PER STRUCTURES PLANS.

REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE. ONCE ALL WORK IS COMPLETE REMOVE ALL SIGNS A DEVICES AND REOPEN THE SHOULDERS OF I95.

SEE STRUCTURES SHEET S9-1, GENERAL DRAWING FOR BRIDGE 770104 FOR SCOPE LEGEND.

STEP 1:

USE TMP-20, TMP-21 AND TMP-22 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF SR 2455 (RAYNHAM RD) WITH A FLAGGING OPERATION.

PERFORM CONCRETE DECK REPAIRS (5) PER STRUCTURE PLANS.

ONCE CONCRETE DECK REPAIR WORK IS COMPLETE

PERFORM EPOXY OVERLAY (6) PER STRUCTURE PLANS.

ONCE EPOXY OVERLAY WORK IS COMPLETE

PERFORM JOINT REPLACEMENT (7) PER STRUCTURE PLANS.

ONCE JOINT REPLACEMENT WORK IS COMPLETE

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (3), PROPOSED TYPE III STRUCTURE ANCHOR UNITS (1), PROPOSED STEEL BEAM GUARDRAIL (2), APPROACH ROADWAY MILLING AND RESURFACING (4) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN THE ROADWAY TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE RSD 1101.02 SHEET 4 OF 14 TO INSTALL SHOULDER CLOSURE. USE RSD 1101.04 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING SHOULDERS OF I95 TO COMPLETE THE FOLLOWING WORK:

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (8), SUBSTRUCTURE EPOXY RESIN INJECTION (9), SILICONE JOINT SEAL REPLACEMENT AT COLUMN BASES (10) PER STRUCTURE PLANS.

REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE. ONCE ALL WORK IS COMPLETE REMOVE ALL SIGNS AND DEVICES AND REOPEN THE SHOULDERS OF I95.

S10 770106

SEE STRUCTURES SHEET S10-1, GENERAL DRAWING FOR BRIDGE 770106 FOR SCOPE LEGEND.

STEP 1:

USE TMP-23 AND TMP-24 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF I95 NORTHBOUND TO PERFORM THE FOLLOWING WORK:

PERFORM CONCRETE DECK REPAIRS (5) PER STRUCTURE PLANS.

ONCE CONCRETE DECK REPAIR WORK IS COMPLETE

PERFORM SILANE SEAL DECK (4) PER STRUCTURE PLANS.

ONCE SILANE SEAL DECK WORK IS COMPLETE

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (3), PROPOSED TYPE III STRUCTURE ANCHOR UNITS (1), PROPOSED STEEL BEAM GUARDRAIL (2) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN THE ROADWAY TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

S11 770107

SEE STRUCTURES SHEET S11-1, GENERAL DRAWING FOR BRIDGE 770107 FOR SCOPE LEGEND.

STEP 1:

USE TMP-25, TMP-26, TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF I95 SOUTHBOUND TO PERFORM THE FOLLOWING WORK:

PERFORM SILANE SEAL DECK (4) PER STRUCTURE PLANS.

ONCE SILANE SEAL DECK WORK IS COMPLETE


PERFORM JOINT REPLACEMENT (6) PER STRUCTURE PLANS.


ONCE JOINT REPLACEMENT WORK IS COMPLETE

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (3), PROPOSED TYPE III STRUCTURE ANCHOR UNITS (1), PROPOSED STEEL BEAM GUARDRAIL (2), REGRADE SLOPES (5) PER STRUCTURE PLANS.


AT THE END OF EACH WORK PERIOD REOPEN THE ROADWAY TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

8/23/2021 15:59:10 TC\_TMP\_PHASING NOTES.dgn User: jdebbono

APPROVED:  DATE: 8/23/2021

SEAL: 

**DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED**



**PHASING NOTES**  
(2 OF 3)