

CULVERT CONSTRUCTION SEQUENCE STA. 104+22 -L-

PHASE I

1. UTILIZE SPECIAL STILLING BASIN(S) AS STILLING BASIN AS NEEDED THROUGHOUT THE SEQUENCING.
2. INSTALL IMPERVIOUS DIKE A UPSTREAM AND DOWNSTREAM MAINTAINING FLOW INTO THE SOUTHERN 48" CMP BARREL.
3. REMOVE ONE 48" CMP AND INSTALL ONE 60" CAAP AND A PORTION OF THE HEADWALLS.

PHASE II

4. REMOVE IMPERVIOUS DIKE A AND INSTALL IMPERVIOUS DIKE B TO DIVERT FLOW INTO THE NEWLY INSTALLED 60" CAAP.
5. REMOVE THE REMAINING 48" CMP BARREL AND INSTALL THE 60" CAAP, COMPLETE HEADWALL, AND BANK STABILIZATION.
6. REMOVE IMPERVIOUS DIKE B AND COMPLETE ROADWAY.

