| PROJECT REFERENCE NO. | | SHEET NO. |
|----------------------------|--|------------------------|
| R-2233BB | | EC-2E |
| RW SHEET NO. | | |
| ROADWAY DESIGN ENGINEER | | HYDRAULICS ENGINEER |
| | | |
| | | |

PUMP-AROUND OPERATION

IOTES:

1) All excavation shall be performed in only dry or isolated areas of the work zone.

- 2) Impervious dikes are to be used to isolate work from stream flow when necessary.
- 3) Maintenance of stream flow operations shall be incidental to the work. This includes polyethylene sheeting, diversion pipes, pumps and hoses.
- 4) Pumps and hoses shall be of sufficient size to dewater the work area.


SPECIAL STILLING BASIN (SEE PROJECT SPECIAL PROVISIONS) Utilize a Stabilized Outlet Instead of SPECIAL STILLING BASIN a Special Stilling Basin If Pumping (SEE PROJECT SPECIAL PROVISIONS) Clean Water IMPERVIOUS DIKE DEWATERING PUMP (SEE PROJECT SPECIAL PROVISIONS) EXISTING STREAM CHANNEL CULVERT **TEMPORARY** FLEXIBLE HOSE ĦLOW

SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA

- 1. INSTALL SPECIAL STILLING BASIN(S).
- 2. INSTALL UPSTREAM PUMP AND TEMPORARY FLEXIBLE HOSE.
- 3. PLACE UPSTREAM IMPERVIOUS DIKE AND BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
- 4. PLACE DOWNSTREAM IMPERVIOUS DIKE AND PUMPING APPARATUS. DEWATER ENTRAPPED AREA. AREA TO BE DEWATERED SHALL BE EQUAL TO ONE DAY'S WORK.
- 5. INSTALL CULVERT(S) IN ACCORDANCE WITH THE PLANS.
- 6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES. REMOVE IMPERVIOUS DIKES, PUMPS, AND TEMPORARY FLEXIBLE HOSE. (DOWNSTREAM IMPERVIOUS DIKES FIRST).
- 7. REMOVE SPECIAL STILLING BASIN(S) AND BACKFILL. STABILIZE DISTURBED AREA WITH SEED AND MULCH.

**ADDITIONAL PROJECT-SPECIFIC NOTES:

- 1) USE PUMP-AROUND OPERATION AND IMPERVIOUS DIKES TO COMPLETE UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENTS/PROTECTIONS AS APPLICABLE.
- 2) ENSURE ALL UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENT/PROTECTIONS ARE COMPLETE PRIOR TO REMOVAL OF IMPERVIOUS DIKES AND ALLOWING STREAM FLOW INTO NEW CULVERTS.



TIME: 3:45:40 PM Frosion Controlle O CAD RIMNE 2 WIPNErosion

DKIVEK: NCDUI_pd+_color_eng_100.pl+

R: DWAGNER

DATE: 3/12/2020