


# CULVERT CONSTRUCTION SEQUENCE STA. 13+15.41 -L-

## PHASE III

1. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (SEE DETAIL).
2. REMOVE IMPERVIOUS DIKE B AND INSTALL IMPERVIOUS DIKE C TO ROUTE FLOW THROUGH 48" WELDED STEEL PIPE.
3. ADJUST IMPERVIOUS DIKE A TO ISOLATE EXISTING CULVERT AND DOWNSTREAM BANK. DEWATER SITES UTILIZING SPECIAL STILLING BASINS
4. CONSTRUCT RCBC EXTENSION.
5. INSTALL CLASS II RIP RAP IN CHANNEL AND BANK STABILIZATION DOWNSTREAM OF EXISTING RCBC.
6. BEGIN PHASE IV.



## PHASE IV

1. REMOVE IMPERVIOUS DIKE A AND ADJUST IMPERVIOUS DIKE C AS SHOWN. REMOVE TEMPORARY CHANNEL CHANGE W/LINER. DEWATER SITE UTILIZING SPECIAL STILLING BASINS.
2. INSTALL BANK STABILIZATION UPSTREAM OF TRIBUTARY.
3. REMOVE IMPERVIOUS DIKE C.
4. CONSTRUCT STANDARD BASE DITCH AND INSTALL DITCH STABILIZATION.
5. CONSTRUCT PROPOSED ROADWAY.

