


STAGE 1



TRAFFIC CONTROL STAGING
 COORDINATE WITH THE OVERSIZE OVERWEIGHT UNIT DURING CONSTRUCTION
 ALONG BRIDGE NO. 78.

STAGE 1
 USING THIS SHEET AND ROADWAY STANDARD DRAWING (RSD) 1101.02, SHEET
 3 OF 14, CLOSE THE OUTSIDE EASTBOUND TRAVEL LANE AND COMPLETE
 SUPERSTRUCTURE BRIDGE WORK ALONG THE RIGHT SIDE OF BRIDGE NO. 78.

NOTE: WORK MAY ALSO BEGIN ON SUBSTRUCTURE AT THIS TIME
 UTILIZING THE CURRENT LANE CLOSURE OPERATION


REPLACE PAVEMENT MARKINGS OBLITERATED DURING DECK WORK WITH
 TEMPORARY PAVEMENT MARKINGS IN THEIR ORIGINAL LOCATIONS UNTIL
 FINAL MARKINGS ARE INSTALLED.


STAGE 2
 USING THIS SHEET AND RSD 1101.02, SHEET 3 OF 14, CLOSE THE
 INSIDE EASTBOUND TRAVEL LANE AND COMPLETE SUPERSTRUCTURE BRIDGE
 WORK ALONG THE LEFT SIDE OF BRIDGE NO. 78.

NOTE: WORK MAY CONTINUE ON SUBSTRUCTURE DURING STAGE 2
 CONSTRUCTION AND SHALL BE COMPLETED DURING THIS STAGE

REPLACE PAVEMENT MARKINGS OBLITERATED DURING DECK WORK WITH
 TEMPORARY PAVEMENT MARKINGS IN THEIR ORIGINAL LOCATIONS UNTIL
 FINAL MARKINGS ARE INSTALLED.

STAGE 3
 AT THE COMPLETION OF ALL BRIDGE WORK, USING RSD 1101.02, SHEET 3
 OF 14, MILL APPROACH ROADWAY AND OVERLAY AS SHOWN IN THE STRUCTURE
 PLANS, THEN USE RSD 1101.02, SHEET 12 OF 14 TO PLACE FINAL
 PAVEMENT MARKINGS AND MARKERS IN THEIR ORIGINAL LOCATIONS.

APPROVED: *Michelle Ward*
 DATE: 2/12/2019
 SEAL




BRIDGE NO. 78
 TYPICAL SECTION
 & PHASING

**DOCUMENT NOT CONSIDERED FINAL
 UNLESS ALL SIGNATURES COMPLETED**

PLOT DRIVER: NCDOT_pdf_color_eng_50.ppt
 USER: BSCOTT
 DATE: 2/12/2019
 TIME: 5:24:11 PM
 FILE: p:\p\h\p\uses\01\HDR_US_East_01\Documents\3322\10001863\10132171\6.0_CAD_BIM\6.1_Final\Plan Set 78\TMP\TMP_TMP-03.dgn

REVISIONS