

PHASING

PHASE I

- STEP 1: USING ROADWAY STANDARD DRAWING (RSD) 1101.01 SHEET 2 AND 3 OF 3, PLACE ADVANCE WARNING SIGNS ON SR 2528 (JULIAN ROAD) AND -Y- LINES.
- STEP 2: WITH TRAFFIC IN THE EXISTING PATTERN AND USING RSD 1101.02 SHEET 1 OF 14 AND RSD 1101.04 SHEET 1 OF 1. BEGIN CONSTRUCTION ON THE LEFT SIDE OF -L- INCLUDING -Y- LINES AS SHOWN ON TMP-4-8 FROM STA 13+00 +/- TO STA 79+64 +/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 3: USING RSD 1101.02 SHEET 1 OF 14, COMPLETE THE CULVERT AND A PORTION OF THE PROPOSED BRIDGE OVER TOWN CREEK AND THE LEFT SIDE OF -L- AS SHOWN ON TMP-4 THROUGH TMP-8 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 4: USING RSD 1101.02 SHEET 1 OF 14, PERFORM THE FOLLOWING IN A CONTINUOUS MANNER:
- USE WEDGING TO CREATE A TIE-IN FROM THE EXISTING PATTERN TO THE PHASE II PATTERN AS SHOWN ON TMP-5 AND ON TMP-8.
 - PLACE TEMPORARY PAVEMENT MARKINGS AS SHOWN ON TMP-10 THROUGH TMP-13.
 - MOVE DEVICES AND SHIFT TRAFFIC TO THE PHASE II PATTERN.


PHASE II

- STEP 1: WITH TRAFFIC IN THE PHASE II PATTERN AND USING RSD 1101.02 SHEET 1 AND 3 OF 14 AND RSD 1101.04 SHEET 1 OF 1. CONSTRUCT THE RIGHT SIDE OF -L- AND -Y- LINES AS SHOWN ON TMP-9-13 FROM STA 32+50 +/- TO STA 79+50 +/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 2: USING RSD 1101.02 SHEET 1 OF 14 AND RSD 1101.04 SHEET 1 OF 1, COMPLETE THE PROPOSED BRIDGE OVER TOWN CREEK UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 3: USING RSD 1101.02 SHEET 1 AND 3 OF 14 AND RSD 1101.04 SHEET 1 OF 1. CONSTRUCT I-85 RAMP A, AS SHOWN ON TMP-9, UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 4: USING RSD 1101.02 SHEET 1 OF 14, PLACE THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS ACCORDING TO THE PAVEMENT MARKING PLANS. ACTIVATE FINAL SIGNALS AND SHIFT TRAFFIC TO THE FINAL PATTERN.

PHASE III

- STEP 1: USING RSD 1101.02 SHEET 3 OF 14 AND RSD 1101.04 SHEET 1 OF 1 AS NECESSARY, BEGIN CONSTRUCTION OF MONOLITHIC ISLANDS ON RAMPS, -L-, AND ALL -Y- LINES AS SHOWN ON TMP-14-18.
- STEP 2: COMPLETE CONSTRUCTION OF ALL MONOLITHIC ISLANDS
- STEP 3: REMOVE ALL WORK ZONE TRAFFIC CONTROL DEVICES.

10/27/2021
 X:\2016\016.008.00.U-5738\TrafficControl\TCP\U-5738 TMP-3.dgn
 JBauman




APPROVED: Steve Miller
DESIGNED BY: 9FBC6C15CEE8468...

DATE: _____

SEAL

**DOCUMENT NOT CONSIDERED FINAL
UNLESS ALL SIGNATURES COMPLETED**



PHASING