MANAGEMENT STRATEGY

THE FOLLOWING LISTED STRATEGIES DERIVE FROM DETAILED DESIGN LEVEL ASSESSMENTS OF THE WORK ZONE IMPACTS CONDUCTED DURING THE DEVELOPMENTAL STAGES OF THIS TRANSPORTATION MANAGEMENT PLAN (TMP).

RECOMMENDED MANAGEMENT STRATEGIES RELATIVE TO THIS TMP ARE AS FOLLOWS:

FAYETTEVILLE OUTER LOOP (-L-) AND ASSOCIATED RAMPS WILL BE CONSTRUCTED AWAY FROM TRAFFIC. DIFFERENT SECTIONS OF -L- AND RAMPS WILL BE COMPLETED NEAR -Y- LINES AS -Y- LINE TRAFFIC IS SHIFTED BETWEEN ONSITE DETOURS AND PROPOSED ALIGNMENTS.

CAMDEN RD. (-Y13-) AND ASSOCIATED MINOR -Y- LINES WILL UTILIZE DAILY LANE CLOSURES WITH TRAFFIC IN EXISTING PATTERN TO CONSTRUCT ONSITE DETOUR AND PROPOSED WIDENING AT CONSTRUCTION LIMITS. TRAFFIC WILL BE SHIFTED TO DETOUR FOR CONSTRUCTION OF PROPOSED BRIDGE AND ROADWAY APPROACHES AWAY FROM TRAFFIC. TRAFFIC WILL BE PLACED IN TEMPORARY PATTERN ON PROPOSED -Y13- AND, USING DAILY LANE CLOSURES, THE DETOUR REMOVAL AND FINAL SHOULDER CONSTRUCTION WILL BE COMPLETED.

KING RD. (-Y14-) WILL UTILIZE DAILY LANE CLOSURES WITH TRAFFIC IN EXISTING PATTERN TO CONSTRUCT ONSITE DETOUR. TRAFFIC WILL BE SHIFTED TO DETOUR FOR CONSTRUCTION OF PROPOSED BRIDGE AND ROADWAY APPROACHES AWAY FROM TRAFFIC. PROPOSED WIDENING AND ASSOCIATED MINOR -Y- LINES (EXCEPT FOR SR 1111, BRADY DRIVE) WILL BE CONSTRUCTED USING DAILY LANE CLOSURES. PRIOR TO SHIFTING KING RD. TRAFFIC TO PROPOSED -Y14-. BRADDY RD. (SR 1111) ACCESS WILL BE CLOSED TO TRAFFIC FOR CONSTRUCTION OF PROPOSED -Y14B- TIE TO -Y14-. TRAFFIC WILL BE PLACED IN TEMPORARY PATTERN ON PROPOSED -Y14- AND, USING DAILY LANE CLOSURES, THE DETOUR REMOVAL AND FINAL SHOULDER CONSTRUCTION WILL BE COMPLETED.

STONEY POINT RD. (-Y16-) WILL UTILIZE DAILY LANE CLOSURES WITH TRAFFIC IN EXISTING PATTERN TO CONSTRUCT ONSITE DETOUR. TRAFFIC WILL BE SHIFTED TO DETOUR FOR CONSTRUCTION OF PROPOSED BRIDGE AND ROADWAY APPROACHES AWAY FROM TRAFFIC. PROPOSED WIDENING AND ASSOCIATED MINOR -Y- LINES WILL BE CONSTRUCTED USING DAILY LANE CLOSURES. GRIMES RD. (-Y16C-) WILL HAVE A SPOT ROAD CLOSURE TO INSTALL MULTIPLE CROSSPIPES. UPON SHIFTING STONEY POINT RD. TRAFFIC TO PROPOSED - Y16-, BRADDY RD. (SR 1111) ACCESS WILL BE CLOSED TO TRAFFIC TO COMPLETE CONSTRUCTION OF PROPOSED -Y16A- TIE TO Y16-. TRAFFIC WILL BE PLACED IN TEMPORARY PATTERN ON PROPOSED -Y16- AND, USING DAILY LANE CLOSURES, THE DETOUR REMOVAL AND FINAL SHOULDER CONSTRUCTION WILL BE COMPLETED.

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

| ROAD NAME | DAY AND TIME RESTRICTIONS |
|------------------|---------------------------|
| CAMDEN RD. | MONDAY THRU FRIDAY |
| KING RD. | 6:30 AM - 8:30 AM |
| STONEY POINT RD. | 4:00 PM - 6:30 PM |

B) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

CAMDEN RD. KING RD. STONEY POINT RD.

HOLIDAY

- 1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAF VOLUMES, AS DIRECTED BY THE ENGINEER.
- 2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 6:30 A.M. DECEMBER 31st TO 6:30 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN UNTIL 6:30 P.M. THE FOLLOWING TUESDAY.
- 3. FOR EASTER, BETWEEN THE HOURS OF 6:30 A.M. THURSDAY AND 6:30 P.M. MONDAY.

AM . NCD PENTABLE: TIME: 11:51: မ် TE: DA 395 01 PLOT USER: FILE:

DocuSign Envelope ID: 38F1C37B-4802-42CF-89DD-112C614E7989

| | | GEN | ERAL NOTES | HDR Engineering, Inc. of the Carolinas 555 Fayetteville St, Suite 900 Raleigh, N.C. 27601 N.C.B.E.L.S. License Number: F-0116PROJ. REFERENCE NO.SHEET NO.U - 2519BATMP - 2 |
|-----|-----------|--|---|--|
| D | | 6:30 P.M. TUESDAY. 5. FOR INDEPENDENCE DAY, DAY BEFORE INDEPENDENC INDEPENDENCE DAY. IF INDEPENDENCE DAY IS THEN BETWEEN THE HOURS INDEPENDENCE DAY AND INDEPENDENCE DAY. 6. FOR LABOR DAY, BETWEEN 6:30 P.M. TUESDAY. 7. FOR THANKSGIVING DAY, 6:30 P.M. MONDAY. 8. FOR CHRISTMAS, BETWEEN | EEN THE HOURS OF 6:30 A.M. FRIDAY TO BETWEEN THE HOURS OF 6:30 A.M. THE DAY AND 6:30 P.M. THE DAY AFTER ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY OF 6:30 A.M. THE THURSDAY BEFORE 5:30 P.M. THE TUESDAY AFTER THE HOURS OF 6:30 A.M. FRIDAY AND BETWEEN THE HOURS OF 6:30 A.M. TUESDAY TO THE HOURS OF 6:30 A.M. THE FRIDAY ISTMAS DAY AND 6:30 P.M. THE FOLLOWING OF CHRISTMAS. | PAVEMENT EDGE DROP OFF REQUIREMENTS L) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS: BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER. BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH. BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT. M) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 350' IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA. TRAFFIC PATTERN ALTERATIONS |
| | C) | DO NOT CONDUCT SINGLE VEHI | CLE HAULING AS FOLLOWS: | N) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION. |
| | D) | ROAD_NAME CAMDEN RD. KING RD. STONEY POINT RD. DO NOT CONDUCT MULTI-VEHIC | DAY AND TIME RESTRICTIONS MONDAY THRU FRIDAY 6:30 AM - 8:30 AM 4:00 PM - 6:30 PM LE HAULING AS FOLLOWS: | SIGNING O) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION. |
| .L | | ROAD NAME CAMDEN RD. KING RD. STONEY POINT RD. | DAY AND TIME RESTRICTIONS MONDAY THRU FRIDAY 6:30 AM - 8:30 AM 4:00 PM - 6:30 PM | P) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS. PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS. |
| E | E) LAN | | | Q) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION. COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION. |
| | F) | | S FROM THE LANE WHEN WORK IS NOT BEING CLOSURE OR WHEN A LANE CLOSURE IS NO ED BY THE ENGINEER. | R) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN. S) INSTALL BLACK ON ORANGE "DIP" SIGNS (W8-2) AND/OR "BUMP" SIGNS |
| | G) | WHEN PERSONNEL AND/OR EQUI OPEN TRAVEL LANE, CLOSE TH | PMENT ARE WORKING WITHIN 15 FT OF AN E NEAREST OPEN SHOULDER USING ROADWAY D4 UNLESS THE WORK AREA IS PROTECTED BY | (W8-1) 350' IN ADVANCE OF THE UNEVEN AREA, OR AS DIRECTED BY THE ENGINEER. TRAFFIC BARRIER |
| | H) | ADJACENT TO AN UNDIVIDED F OPEN TRAVEL LANE, CLOSE TH STANDARD DRAWING NO. 1101. BARRIER OR GUARDRAIL. | PMENT ARE WORKING ON THE SHOULDER ACILITY AND WITHIN 5 FT OF AN E NEAREST OPEN TRAVEL LANE USING ROADWAY D2 UNLESS THE WORK AREA IS PROTECTED BY PMENT ARE WORKING ON THE SHOULDER | T) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRANSPORTATION MANAGEMENT PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS OR AS DIRECTED BY THE ENGINEER. |
| | | ADJACENT TO A DIVIDED FACI TRAVEL LANE, CLOSE THE NEA | LITY AND WITHIN 10 FT OF AN OPEN REST OPEN TRAVEL LANE USING ROADWAY D2 UNLESS THE WORK AREA IS PROTECTED BY | DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER |
| | I) | OF AN UNDIVIDED OR DIVIDED THE TRAFFIC CONTROL PLANS, | PMENT ARE WORKING WITHIN A LANE OF TRAVEL FACILITY, CLOSE THE LANE ACCORDING TO ROADWAY STANDARD DRAWINGS, OR AS DIRECTED THE WORK SO THAT ALL PERSONNEL AND/OR E CLOSED TRAVEL LANE. | THAN TWO (2) MONTHS, REMOVE / RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER. |
| | J) | DO NOT WORK SIMULTANEOUSLY | WITHIN 15 FT ON BOTH SIDES OF AN OPEN ITHIN THE SAME LOCATION UNLESS PROTECTED | INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC. |
| | K) | | NE LANE CLOSURE IN ANY ONE DIRECTION D STONEY POINT RD. | INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED. |
| FIC | | | | D: Midlaul T. Kyyka 01BC3480C26049D 6/4/2018 TRANSPORTATION |

| DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED | | | | | | |
|--|-----------------------------|--|--|--|--|--|
| | SEAL | SEAL 15876 <i>WGINE</i> | | | | |
| DATE: | 01BC3480C26049D 6/4/2018 | - CAROLINA HORTH CAROLINA HORTHESSIO | | | | |
| APPROVED: | Michael T. K | Rzepka | | | | |

OF TRANST ONE TRAFFIC **OPERATIONS**

PLAN