

PROJ. REFERENCE NO.	SHEET NO.
I-5915B	TMP-1E



SEE SPECIAL PROVISIONS FOR "WORK ZONE TRAFFIC CONTROL FOR INTERSTATE/FREEWAY RESURFACING" FOR DETOUR DETAILS AND OTHER ADVANCED WARNING SIGNS NOT LISTED IN THE ROADWAY STANDARD DRAWINGS OR HEREIN.

DETOUR PROCEDURE: PLACE AND COVER ALL DETOUR SIGNS AND DEVICES ON ALL ROADWAYS LISTED IN THE PLANS, PROVISIONS OR IN THE PHASING NOTES PRIOR TO ANY CLOSURES. ONCE ALL SIGNS AND DEVICES ARE IN PLACE AND FUNCTIONING. UNCOVER ALL SIGNS AND CLOSE THE ROADWAY TO TRAFFIC AS SHOWN ON THE PLANS AND LISTED HEREIN.

SEE TMP SHEETS OR PHASING NOTES FOR ADDITIONAL ROADWAY STANDARD DRAWINGS NEEDED TO COMPLETE EACH PHASE OR STEP.

PRIOR TO BEGINNING WORK, INSTALL ADVANCED WARNING SIGNS ON THE PROJECT AS SHOWN IN THE PROJECT SPECIAL PROVISIONS AND IN RSD 1101.01.

**S1 170171**

SEE STRUCTURES SHEET S1-1, GENERAL DRAWING FOR BRIDGE 170171 FOR SCOPE LEGEND. SEE INTERMEDIATE CONTRACT TIME (ICT-#4).

**STEP 1:**

USE TMP-3, TMP-4, TMP-5, TMP-6, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF I40 EASTBOUND AND THE I40 EASTBOUND RAMP. UNCOVER ALL SIGNS AND DEVICES AND CLOSE THE I40 EASTBOUND RAMP WHEN WORKING ON THE OUTSIDE LANES OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), APPROACH ROADWAY MILLING AND RESURFACING (4) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

**STEP 2:**

USE TMP-10, TMP-11 AND RSD 1101.02 SHEET 1 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF SR 1484 (COUNTY HOME RD).

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (2), SUBSTRUCTURE EPOXY RESIN INJECTION (3) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN SR 1484 (COUNTY HOME RD) TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

**S2 170172**

SEE STRUCTURES SHEET S2-1, GENERAL DRAWING FOR BRIDGE 170172 FOR SCOPE LEGEND.

**STEP 1:**

USE TMP-7, TMP-8, TMP-9, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), APPROACH ROADWAY MILLING AND RESURFACING (4) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

**STEP 2:**

USE TMP-10, TMP-11 AND RSD 1101.02 SHEET 1 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF SR 1484 (COUNTY HOME RD).

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (2), SUBSTRUCTURE EPOXY RESIN INJECTION (3) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN SR 1484 (COUNTY HOME RD) TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

**S3 170177**

SEE STRUCTURES SHEET S3-1, GENERAL DRAWING FOR BRIDGE 170177 FOR SCOPE LEGEND.

**STEP 1:**

USE TMP-12, TMP-13, TMP-14, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS AND SILANE DECK TREATMENT (2), ADD ASPHALT WEARING SURFACE (4), APPROACH ROADWAY MILLING AND RESURFACING (8), ASPHALT JOINT REPAIR/REPLACEMENT (3), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

**STEP 2:**

USE TMP-12, TMP-13, TMP-14, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM REINFORCED CONCRETE GIRDER REPAIRS (5), SUBSTRUCTURE CONCRETE REPAIRS (6), SUBSTRUCTURE EPOXY RESIN INJECTION (7) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

**S4 170178**

SEE STRUCTURES SHEET S4-1, GENERAL DRAWING FOR BRIDGE 170178 FOR SCOPE LEGEND.

**STEP 1:**

USE TMP-15, TMP-16, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS (2), ADD ASPHALT WEARING SURFACE (4), APPROACH ROADWAY MILLING AND RESURFACING (8), ASPHALT JOINT REPAIR/REPLACEMENT (3), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

**STEP 2:**

USE TMP-15, TMP-16, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM REINFORCED CONCRETE GIRDER REPAIRS (5), SUBSTRUCTURE CONCRETE REPAIRS (6), SUBSTRUCTURE EPOXY RESIN INJECTION (7) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

**S5 480006**

SEE STRUCTURES SHEET S5-1, GENERAL DRAWING FOR BRIDGE 480006 FOR SCOPE LEGEND.

**STEP 1:**

USE TMP-17, TMP-18, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS AND SILANE DECK TREATMENT (2), ADD ASPHALT WEARING SURFACE (4), APPROACH ROADWAY MILLING AND RESURFACING (8), ASPHALT JOINT REPAIR/REPLACEMENT (3), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

**STEP 2:**

USE TMP-17, TMP-18, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM BEARING REPAIRS (11), SUBSTRUCTURE CONCRETE REPAIRS (6), PAINT EXISTING STEEL GIRDER ENDS AND ROCKER BEARINGS (5), SUBSTRUCTURE EPOXY RESIN INJECTION (7), CLEAR SLOPES AT END BENTS OF DEBRIS AND VEGETATION (9), CLEAR INTERMEDIATE BENTS OF DEBRIS AND VEGETATION (10) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

**S6 480007**

SEE STRUCTURES SHEET S6-1, GENERAL DRAWING FOR BRIDGE 480007 FOR SCOPE LEGEND.

**STEP 1:**

USE TMP-19, TMP-20, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS AND SILANE DECK TREATMENT (2), ADD ASPHALT WEARING SURFACE (4), APPROACH ROADWAY MILLING AND RESURFACING (8), ASPHALT JOINT REPAIR/REPLACEMENT (3), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.




**STEP 2:**

USE TMP-19, TMP-20, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM BEARING REPAIRS (11), SUBSTRUCTURE CONCRETE REPAIRS (6), PAINT EXISTING STEEL GIRDER ENDS AND ROCKER BEARINGS (5), SUBSTRUCTURE EPOXY RESIN INJECTION (7), CLEAR SLOPES AT END BENTS OF DEBRIS AND VEGETATION (9), CLEAR INTERMEDIATE BENTS OF DEBRIS AND VEGETATION (10) PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

5/17/2022 15:59:56 TC-TMP-PHASING NOTES.dgn User:idebone

APPROVED:  DATE: 5/17/2022 SEAL			<b>PHASING NOTES</b> (1 OF 3)
<b>DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED</b>			