

PROJ. REFERENCE NO.	SHEET NO.
I-5915B	TMP-1G



STEP 4:

USE TMP-36A, TMP-36B, AND RSD 1101.02 SHEET 1 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE THE CORRESPONDING LANE OF SR 1510 (BEULAH RD).

PERFORM SUPERSTRUCTURE CONCRETE REPAIRS (5), SUBSTRUCTURE CONCRETE REPAIRS (7), PAINT EXISTING STEEL GIRDER ENDS AND BEARINGS (6), SUBSTRUCTURE EPOXY RESIN INJECTION (8), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN SR 1510 (BEULAH RD) TO TRAFFIC. REPEAT STEP 4 UNTIL ALL WORK IS COMPLETE.

S13 480096

SEE STRUCTURES SHEET S13-1, GENERAL DRAWING FOR BRIDGE 480096 FOR SCOPE LEGEND.

STEP 1:

USE TMP-39, TMP-40, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS (3), APPROACH ROADWAY MILLING AND RESURFACING (9), JOINT REPAIR/REPLACEMENT (4), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE TMP-39, TMP-40, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SUBSTRUCTURE OF DEBRIS AND VEGETATION (2), SUBSTRUCTURE CONCRETE REPAIRS (7), SUPERSTRUCTURE CONCRETE REPAIRS (5), PAINT EXISTING STEEL GIRDER ENDS AND BEARINGS (6), SUBSTRUCTURE EPOXY RESIN INJECTION (8), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

S14 480102

SEE STRUCTURES SHEET S14-1, GENERAL DRAWING FOR BRIDGE 480102 FOR SCOPE LEGEND.

STEP 1:

USE TMP-41, TMP-42, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS AND SILANE DECK TREATMENT (3), APPROACH ROADWAY MILLING AND RESURFACING (9), JOINT REPAIR/REPLACEMENT (4), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE TMP-41, TMP-42, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM CLEAR SUBSTRUCTURE OF DEBRIS AND VEGETATION (2), SUBSTRUCTURE CONCRETE REPAIRS (7), SUPERSTRUCTURE CONCRETE REPAIRS (5), PAINT EXISTING STEEL GIRDER ENDS AND BEARINGS (6), SUBSTRUCTURE EPOXY RESIN INJECTION (8), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

S15 480104

SEE STRUCTURES SHEET S15-1, GENERAL DRAWING FOR BRIDGE 480104 FOR SCOPE LEGEND.

STEP 1:

USE TMP-43, TMP-44, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), JOINT REPAIR/REPLACEMENT (2), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE TMP-49 THRU TMP-57 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF US64/NC90.

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (5), SUPERSTRUCTURE CONCRETE REPAIRS (3), PAINT EXISTING STEEL BEARINGS (4), SUBSTRUCTURE EPOXY RESIN INJECTION (6), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN US64/NC90 TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

S16 480109

SEE STRUCTURES SHEET S16-1, GENERAL DRAWING FOR BRIDGE 480109 FOR SCOPE LEGEND. SEE INTERMEDIATE CONTRACT TIME (ICT-#4).

STEP 1:

USE TMP-47 AND TMP-48 TO INSTALL AND COVER DETOUR SIGNS AND DEVICES FOR THE I40 WESTBOUND LOOP RAMP. UNCOVER ALL SIGNS AND DEVICES AND CLOSE THE I40 WESTBOUND LOOP RAMP WHEN WORKING ON THE OUTSIDE LANES OF I40 WESTBOUND.

USE TMP-45, TMP-46, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 WESTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), JOINT REPAIR/REPLACEMENT (2), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 WESTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE TMP-47 THRU TMP-57 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF US64/NC90 AND THE I40 WESTBOUND LOOP RAMP.

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (5), SUPERSTRUCTURE CONCRETE REPAIRS (3), PAINT EXISTING STEEL BEARINGS (4), SUBSTRUCTURE EPOXY RESIN INJECTION (6), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN US64/NC90 AND THE I40 WESTBOUND LOOP RAMP TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

S17 480123

SEE STRUCTURES SHEET S17-1, GENERAL DRAWING FOR BRIDGE 480123 FOR SCOPE LEGEND.

STEP 1:

USE TMP-58, TMP-59, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS (2), JOINT REPAIR/REPLACEMENT (3), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.

STEP 2:

USE TMP-62 THRU TMP-63 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF NC115.

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (4), SUBSTRUCTURE EPOXY RESIN INJECTION (5), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN NC115 TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

S18 480124

SEE STRUCTURES SHEET S18-1, GENERAL DRAWING FOR BRIDGE 480124 FOR SCOPE LEGEND.

STEP 1:

USE TMP-60, TMP-61, AND RSD 1101.02 SHEET 4 OF 14 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF I40 EASTBOUND.

PERFORM CLEAR SHOULDERS OF DEBRIS AND VEGETATION (1), CONCRETE DECK REPAIRS (2), JOINT REPAIR/REPLACEMENT (3), SUPERSTRUCTURE CONCRET REPAIRS (4), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN I40 EASTBOUND TO TRAFFIC. REPEAT STEP 1 UNTIL ALL WORK IS COMPLETE.




STEP 2:

USE TMP-62 THRU TMP-63 TO INSTALL SIGNS AND DEVICES TO CLOSE CORRESPONDING LANE OF NC115.

PERFORM SUBSTRUCTURE CONCRETE REPAIRS (5), SUBSTRUCTURE EPOXY RESIN INJECTION (6), PER STRUCTURE PLANS.

AT THE END OF EACH WORK PERIOD REOPEN NC115 TO TRAFFIC. REPEAT STEP 2 UNTIL ALL WORK IS COMPLETE.

5/17/2022 15:51:55 TC-TMP_PHASING NOTES.dgn User:idebone

APPROVED:  DATE: 5/17/2022 SEAL 		<p align="center">PHASING NOTES (3 OF 3)</p>
<p>DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED</p>		