
P03.dgn	<pre>PHASE 2 (CONTINUED) WORK IN A CONTINUOUS MANNER TO COMPLETE WORK IN PHASE 2, STEP 3A IN 90 CONSECUTIVE DAYS. (SEE INTERMEDIATE CONTRACT TIMES AND LIQUIDATED DAMAGES) STEP 3A: USING LANE CLOSURES AND AWAY FROM TRAFFIC, COMPLETE THE FOLLOWING: A) CLOSE SB US 19 RAMP ACCESS (-Y1LTXRP-) AND RESET PCB ACROSS RAMP OPENING. B) CONSTRUCT ENOUGH PAVEMENT WIDTH TO REOPEN SB US 19 RAMP IN SUB STEF AT THE FOLLOWING LOCATIONS:L_LT- STA 52+00± TO STA 58+50±L_LT- STA 58+50± TO STA 65+00± WEDGING AND WIDENING OF EXISTI - Y1LT- STA 13+20± TO STA 16+95± WEDGING AND WIDENING OF EXISTI</pre>
DRIVER: NCDOT_pdf_color_eng_50.plf PENTABLE: NCDOT_tcp.tbl CHARNDEN DATE: 4/28/2022 TIME: 10:07:00 AM pw:\\pwhdruseas01:HDR_US_East_01\Documents\3322\10030389\6.0_CAD_BIM\6.2_Work_In_Progress\B-389\$\Traffic\Traffic\TrafficContro\\TCP\B3186-B5898_TMP_TMP03.dgn REVISIONS	 -Y1LT- STA 16495± TO -L_LT- () REMOVE PCB ACROSS RAMP OPENING AND RESET/INSTALL PCB ALONG RAMP. PL TEMPORARY PAVEMENT MARKINGS AND MARKERS AND REOPEN SB US 19 RAMP ACCESS (-Y1LTXPF-) (SEE TMP-28A THRU-28C). STEP 38: COMPLETE CONSTRUCTION OF RETAINING WALL -RW4- AND ADJACENT PAVMENT FROM 'Y1LT- STA 14+10± TO -L_LT- STA 65+00±. PHASE 3 (SEE TMP-29 THRU TMP-41) STEP 1: USING LANE CLOSURES ON US 23/74, PLACE TEMPORARY PAVEMENT MARKINGS AND SHIFT WB TRAFFIC TO -DET02_EB- ALIGNMENT. RESET PCB AS SHOWN. USING LANE CLOSURES ON US 23/74, PLACE TEMPORARY PAVEMENT MARKINGS AND SHIFT WB TRAFFIC TO -DET02_EB- ALIGNMENT. RESET PCB AS SHOWN. USING LANE CLOSURES AND BEHIND BARRIER, CONSTRUCT THE FOLLOWING: - DET02_EB_X1- AND -DET02_EB_X2- CROSSOVERS AT -L- STA 19+00± AND STA 76+000, RESPECTIVELY. - Y1RTXRP. COMPLETE INSTALLATION OF MEDIAN PCB FOR PHASE 3, STEP 2 TRAFFIC PATTERN STEP 2: USING LANE CLOSURES, RESTRIPE EXISTING EB LANES AND CROSSOVERS FOR -DET02_EB- ALIGNMENT AND SHIFT EB TRAFFIC TO -DET02_EB-, AND NB US 19 R TRAFFIC TO -Y1RTXRP USING LANE CLOSURES AND AWAY FROM TRAFFIC, INSTALL PCB AND CONSTRUCT TH FOLLOWING: REMAINING PORTION OF BRIDGE (EB DIRECTION) OVER RICHLAND CREEK. REHAB OF EB BRIDGE DECK OVER NS RR. -L_RT- STA 31+50± TO STA 31+50± WEDGING AND WIDENING OF EXISTING A. -L_RT- STA 31+50± TO STA 81+45± MILLING, WEDGING AND WIDENING OF EXISTING AND WALL. REMOVAL OF TEMPORARY PAVEMENT AND BRIDGE ASSOCIATED WITH -DET01_EB- REOPEN MUP UPON COMPLETION OF STEP 2 BRIDGE WORK AND TEMPORARY BRIDGE REMOVAL.

PHASING

PHASE 3


(CONTINUED)

J	WORK IN A CONTINUOUS MANNER TO COMPLETE WORK IN STEP 2A IN 18 CONSECUTIVE DAYS. (SEE INTERMEDIATE CONTRACT TIMES AND LIQUIDATED DAMAGES)		
	STEP 2A:		
	AWAY FROM TRAFFIC COMPLETE THE FOLLOWING:		
MP	A)CLOSE NB US 19 ACCESS (-Y1RTXRP-) TO EB US 23/74 TRAFFIC PATTERN.		
STEP "C"	B)CONSTRUCT -L_RT- STA 58+00±T0 STA 62+50±.		
	C)USING LANE CLOSURES. PLACE TEMPORARY MARKINGS AND MARKERS AND REMOVE CONFLICTING PCB (SEE PHASE 4 DETAILS).		
ISTING	D)SHIFT EB US 23/74 TRAFFIC TO -L_RT- PHASE 4 PATTERN. OPEN -Y1RT- TO FINAL PATTERN.		
ISTING	PHASE 4		
P. PLACE MP	(SEE TMP-42 THRU TMP-47) STEP 1:		
	USING LANE CLOSURES, COMPLETE THE FOLLOWING:		
FROM	A)RELAP PROPOSED GUARDRAIL THAT WAS USED FOR -DETO2_EB- TRAFFIC DIRECTION IN WB LANES.		
	B)REMOVE PCB (USED AS MEDIAN BARRIER IN PHASE 3).		
	C)REMOVE PHASE 3 MARKINGS AND PLACE TEMPORARY PAVEMENT MARKINGS AND MARKERS AND SHIFT WB TRAFFIC INTO FINAL TRAVEL LANES OF -L_LT		
	STEP 2:		
	USING LANE CLOSURES AND/OR BEHIND BARRIER, COMPLETE THE FOLLOWING:		
	 REMOVE TEMPORARY WIDENING, CONSTRUCT PROPOSED EXPRESSWAY GUTTER AND GRADE FINAL SLOPES ALONG OUTSIDE SHOULDER OF -L_LT- FROM BEGIN PROJECT LIMIT TO BRIDGE OVER RICHLAND CREEK. 		
ND	- MILL/WEDGE TO FINAL GRADE LESS FINAL SURFACE LAYER OF EB US 23/74 LANES FROM -L- STA 74+50± TO STA 81+45±. (PLACE TEMPORARY MARKINGS UNTIL STEP 3)		
TERN.	- REMOVE MEDIAN CROSSOVERS, GRADE FINAL MEDIAN AND INSTALL FINAL GUARDRAIL.		
	STEP 3:		
19 RAMP	USING LANE CLOSURES, PLACE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS AND MARKERS.		
CT THE	REMOVE REMAINING TRAFFIC CONTROL DEVICES.		

EB-.

APPROVED: _	Michael T. i	Ryepka	
DATE:	/2022	— (11111)	
	SEAL	MOLTS	
DOCUMENT NOT CONSIDER UNLESS ALL SIGNATURES C			





TEMPORARY TRAFFIC CONTROL PHASING