


LEVEL III CERTIFIED BY:  
 MATTHEW HARVEY, PE  
 CERTIFICATION NUMBER: 3487  
 ISSUED: MARCH 15, 2022




# CONSTRUCTION SEQUENCE STA 902 + 30 -L3- FOR PROPOSED 3@ 9' X 8' RCBC




**-PHASE I-**

1. CONSTRUCT SPECIAL STILLING BASINS.
2. CONSTRUCT MEDIAN NBL AS SHOWN ON THE TRAFFIC CONTROL PLANS.
3. INSTALL IMPERVIOUS DIKES #1 AND #2, AND TEMPORARY 30" PIPE. DIVERT FLOW THROUGH TEMP PIPE IN LINEBACK (LB) BARREL.
4. REMOVE APPROX 20-25' EXISTING BARRELS.
5. CONSTRUCT APPROX. 45' OF PROPOSED 3@ 9'x8' RCBC IN PLACE OF THE REMOVED CULVERT.




**-PHASE II-**

1. CONSTRUCT NEW NBL TRAFFIC PATTERN AS SHOWN IN TRAFFIC CONTROL PLANS AND SHIFT NBL TRAFFIC.
2. REMOVE ADDITIONAL ~ 50' OF EXISTING BARRELS. (REPOSITION STILLING BASIN IF NEEDED).
3. CONSTRUCT MEDIAN PORTION OF NEW RCBC, APPROX. 50'.



**-PHASE III-**

1. CONSTRUCT SBL OVER MEDIAN BOXES PER TRAFFIC CONTROL PHASING.
2. DIVERT SBL TO NEWLY CONSTRUCTED NB LANES.
3. REMOVE FINAL 60-65' OF EXISTING CULVERT.
3. CONSTRUCT THE FINAL 90' PORTION OF PROPOSED RCBC.



**-PHASE IV-**

1. REMOVE IMPERVIOUS DIKES, TEMPORARY PIPE, AND SPECIAL STILLING BASINS.
2. STABILIZE IMPACTED AREAS.