



PROJECT REFERENCE NO. I-5987B	SHEET NO. EC-45A/CONST.44
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: MATTHEW HARVEY, PE CERTIFICATION NUMBER: 3487 ISSUED: MARCH 15, 2022	

# CONSTRUCTION SEQUENCE STA 23+50 -Y6- FOR PROPOSED 1@ 6' X 7' RCBC




**-PHASE I-**

1. CONSTRUCT STILLING BASINS.
2. INSTALL IMPERVIOUS DIKES #1 AND #2, AND TEMPORARY 18" PIPE (TEE SECTION MAY BE NEEDED IF THERE IS NOT ENOUGH ROOM IN THE CHANNEL FOR CONTINUOUS FLOW).
3. DIVERT FLOW THROUGH PIPE.




**-PHASE II-**

1. USE TEMP SHORING TO CONSTRUCT NEW RCBC, APPROXIMATELY 14' OF EXISTING 60" CMP WILL BE REMOVED.
2. FILL AND ROADWAY TO BE CONSTRUCTED ABOVE ~115' OF PROPOSED RCBC PER TRAFFIC CONTROL PLANS.



**-PHASE III-**

1. SHIFT TRAFFIC TO TEMPORARY ROADWAY.
2. REMOVE REMAINDER OF THE EXISTING 60" CMP
3. CONSTRUCT REMAINDER OF RCBC.
4. CONSTRUCT PERMANENT ROADWAY.



**-PHASE IV-**

1. INSTALL CHANNEL IMPROVEMENTS AND BANK PROTECTION IN THE DRY.
2. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE.

**-PHASE V-**

1. REMOVE STILLING BASINS AND STABILIZE IMPACTED AREAS