

PROJECT REFERENCE NO.	SHEET NO.
A-0009CA	EC-12A/CONST J2
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# CULVERT CONSTRUCTION SEQUENCE STA. 108+27 -L-

1. INSTALL IMPERVIOUS DIKES #1 & #2 AND BEGIN PUMP AROUND.
2. DEWATER WORK SITE AS NEEDED INTO SPECIAL STILLING BASIN(S).
3. INSTALL TEMPORARY 66" PIPE.
4. REMOVE IMPERVIOUS DIKES #1 & #2, STOP PUMP AROUND, AND RESTORE FLOW THROUGH TEMPORARY 66" PIPE.
5. COMPLETE DETOUR ROADWAY AND DIVERT TRAFFIC. SEE EC-21/CONST. 2B-2 FOR DETOUR FINAL GRADE EROSION CONTROL.

6. INSTALL IMPERVIOUS DIKES #3 & #4 AND BEGIN PUMP AROUND.
7. REMOVE EXISTING 66" CMP AND CONSTRUCT PROPOSED 7'X8' RCBC.
9. REMOVE IMPERVIOUS DIKES #3 & #4, STOP PUMP AROUND, AND RESTORE FLOW THROUGH NEW 7'X8' RCBC.
10. COMPLETE ROADWAY AND SHIFT TRAFFIC FROM DETOUR.
11. REMOVE DETOUR ROADWAY AND TEMPORARY 66" PIPE.

