

PROJECT REFERENCE NO.	SHEET NO.
A-0009CA	EC-15A/CONST J5
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# CULVERT CONSTRUCTION SEQUENCE STA. 144+75 -L-

1. INSTALL IMPERVIOUS DIKES #1 & #2 TO DIRECT FLOW THROUGH EXISTING 54" CMP.
2. DEWATER WORK SITE AS NEEDED INTO SPECIAL STILLING BASIN(S).
3. CONSTRUCT WESTERMOST 66" CAP.
4. REMOVE IMPERVIOUS DIKES #1 & #2.

5. INSTALL IMPERVIOUS DIKES #3 & #4 AND DIRECT FLOW THROUGH NEWLY CONSTRUCTED 66" CAP.
6. REMOVE EXISTING 54" CMP.
7. CONSTRUCT EASTERNMOST 66" CAP AND COMPLETE HEADWALLS.
8. REMOVE IMPERVIOUS DIKES #3 & #4 AND REESTABLISH STREAM.

