PROJ. REFERENCE NO. SHEET NO. **PHASING** TMP-3 A-0009CB TGS ENGINEERS 201 W. MARION ST., STE 200 SHELBY, NC 28150 PH (704) 476–0003 CORP. LICENSE NO.: C–0275 NOTES: WORKING IN A CONTINUOUS OPERATION DO THE FOLLOWING: (TMP-13) STEP 2 (TMP-21 THRU TMP-26) 1. UNLESS OTHERWISE NOTED PROVIDE ACCESS TO ALL DRIVES AND SIDE 1. INSTALL PROPOSED DRAINAGE STRUCTURES AS SHOWN ON PLANS STREETS AT ALL TIMES. 2. PLACE TEMPORARY PAVEMENT USING TEMPORARY LANE CLOSURES, FLAGGERS, AND TRAFFIC SHIFTS AS 3. SHIFT TRAFFIC INTO A ONE LANE OPERATION UTILIZING A TEMPORARY NEEDED WEDGE THE EXISTING NC 143 UP TO BUT NOT INCLUDING THE 2. UNLESS OTHERWISE NOTED MAINTAIN THE EXISTING TRAFFIC PATTERN FINAL LAYER OF SURFACE COURSE AS FOLLOWS: PORTABLE SIGNAL SYSTEM AS SHOWN ON PLANS OF NC 143 AND ALL APPLICABLE STREETS IN THE PROJECT AREA AT 4. PLACE FIRST SECTION OF 60" CAAP ALL TIMES WHILE FLAGGERS ARE NOT AT WORK. 5. RETURN TRAFFIC TO TWO LANES FROM -L- STA 208+00± TO STA 214+87± FROM -L- STA 235+00± TO STA 252+00± 3. INSTALL ADVANCED WORK ZONE WARNING SIGNS ON ALL ALIGNMENTS IN CONSTRUCT SIDE STREETS UP TO BUT NOT INCLUDING THE FINAL LAYER FROM -L- STA 279+50± TO STA 414+50± ACCORDANCE WITH NCDOT RSD 1101.01, SHEET 3 OF 3. OF SURFACE COURSE AS SHOWN ON PLANS: SAMS HILL RD (TMP-6) PLACE PAVED SHOULDER AS FOLLOWS: 4. UNLESS OTHERWISE NOTED USE NCDOT RSD 1101.02, SHEET 1 OF 14 FOR SR 1222 ORR BRANCH RD (TMP-6) -L- STA 309+85± TO STA 328+62±, LT TEMPORARY LANE CLOSURES. GREEN GAP RD (TMP-8) -L- STA 335+09± TO STA 383+45 BILL ROSE RD (TMP-9) -L- STA 392+00± TO STA 414+50±, RT 5. WHEN WEDGING OVER EXISTING PAVEMENT, WEDGE TO PROPOSED ELEVATION LESS THE FINAL LAYER OF SURFACE COURSE, OR WEDGE AS NEEDED TO COMPLETE MEDIAN FROM -L- STA 375+25± TO STA 383+55± MAINTAIN TRAFFIC AS DIRECTED BY THE ENGINEER. STEP 2 (TMP-14 THRU TMP-16) CONSTRUCT U-TURN BULB AND WIDEN NC 143 UP TO BUT NOT INCLUDING 6. THE APPALACHIAN TRAIL SHALL REMAIN OPEN TO WALKERS AT ALL TIMES. USING TEMPORARY LANE CLOSURES, FLAGGERS AND SHIFTING TRAFFIC IF NEEDED THE FINAL LAYER OF SURFACE COURSE FROM -L- STA 364+58± TO PROVIDE ACCOMMODATION ACCORDING TO TMP-2B STA 369+15± CONSTRUCT THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE: PHASE I USING TEMPORARY LANE CLOSURES AND FLAGGERS PLACE TEMPORARY PAVEMENT MARKINGS IN A 2-LN 2 WAY PATTERN AS SHOWN ON PLANS. TMP-14 -L- STA 214+87± TO 235+00± WEDGE EXISTING PAVEMENT, PROVIDE A SMOOTH STEP 1 (TMP-4 THRU TMP-13) TRANSITION BETWEEN NEW AND EXISTING PAVEMENT AS NEEDED CONSTRUCT RETAINING WALL #16 FROM -L- STA 366+70± TO 369+72±, RT (TMP-25) CONSTRUCT RETAINING WALL #18 FROM -L- STA 375+25± TO 378+15±, RT (TMP-25) CONSTRUCT PAVED SHOULDER FROM -L- STA 214+87± TO 224+77±, RT AND WITH TRAFFIC IN EXISTING PATTERN UNLESS OTHERWISE NOTED AND FROM -L- STA 229+00± TO 235+00±,RT CONSTRUCT RETAINING WALL #19C RT OF -L- STA 380+50 (TMP-25) USING TEMPORARY LANE CLOSURES IN ACCORDANCE WITH NCDOT RSD 1101.02, PLACE TEMPORARY PAVEMENT MARKING IN TWO-LANE TWO-WAY PATTERN AS SHOWN CONSTRUCT RETAINING WALL #42 FROM -L- STA 382+30± TO 383+50±, RT (TMP-25) SHEET 1 OF 14 AND FLAGGERS WIDEN NC 143 UP TO BUT NOT INCLUDING THE FINA ON PLANS CONSTRUCT RETAINING WALL #29 FROM -L- STA 393+90± TO 395+90±, RT (TMP-26) LAYER OF SURFACE COURSE AS FOLLOWS: CONSTRUCT RETAINING WALL #29A FROM -L- STA 396+75± TO 398+75±, RT (TMP-26) TMP - 15 FROM -L- STA 208+00± TO STA 214+87±, RT -L- STA 259+50± TO 278+00± WEDGE EXISTING PAVEMENT, PROVIDE A SMOOTH CONSTRUCT STAGE 2 OF LANDBRIDGE OVER NC 143 AS SHOWN ON PLANS (TMP-25) FROM -L- STA 208+00± TO STA 247+50±, 1T SEE STRUCTURE PLANS TRANSITION BETWEEN NEW AND EXISTING PAVEMENT AS NEEDED FROM -L- STA 224+77± TO STA 229+00±, RT CONSTRUCT PAVED SHOULDER FROM -L- STA 259+50± TO 271+75±,LT AND FROM -L- STA 235+00± TO STA 274+86±, RT FROM -L- STA 274+86± TO 277+70±, RT FROM -L- STA 271+75± TO STA 278+00±, LT PLACE TEMPORARY PAVEMENT MARKING IN TWO-LANE TWO-WAY PATTERN AS SHOWN STEP 3 (TMP-27) FROM -L- STA 279+50± TO STA 309+85±, LT ON PLANS FROM -L- STA 307+50± TO STA 335+09±, RT AFTER PEDESTRIAN TRAFFIC HAS BEEN REDIRECTED TO THE NEWLY REALIGNED FROM -L- STA 328+62± TO STA 414+50±, LT APPALACHIAN TRAIL AND THE PROPOSED LAND BRIDGE DO THE FOLLOWING: TMP-16 PLACE TEMPORARY PAVEMENT MARKINGS FROM -L- STA 281+14± TO 309+85± AS COMPLETE RETAINING WALL #19B FROM -L- STA 391+50± TO STA 391+90±. LT PLACE PAVED SHOULDER FROM -L- STA 385+03± TO STA 392+00±, RT SHOWN ON PLANS. WORKING IN A CONTINUOUS OPERATION DO THE FOLLOWING: (TMP-6 & TMP-7) THE CONTRACTOR SHALL WEDGE EXISTING PAVEMENT WHERE NECESSARY TO PROVIDE 1. CLOSE NATHAN GARLAND RD IN ACCORDANCE WITH NCDOT RSD 1101.03, SMOOTH TRANSITIONS BETWEEN NEW AND EXISTING PAVEMENT EDGES PRIOR TO CONSTRUCT RETAINING WALL #28 FROM -L- STA 389+25± TO 392+00±, RT SHEETS 1 AND 2 OF 9 AS SHOWN ON PLANS. PLACING MARKINGS. 2. REMOVE THE EXISTING BRIDGE OVER SWEETWATER CREEK PHASE III SHIFT TRAFFIC AND CONSTRUCT THE FOLLOWING: 3. CONSTRUCT THE NEW CULVERT AND CONSTRUCT NATHAN GARLAND RD UP TO NEW PAVED SHOULDER FROM -L- STA 284+00± TO 307+50±, RT BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE FROM -Y4-WIDEN EXISTING NC 143 FROM -L- 289+64± TO 293+17±. RT STA 11+75± TO STA 12+50±. STEP 1 (TMP-28 THRU TMP-31) 4. REOPEN ROAD TO TRAFFIC 5. USING TEMPORARY LANE CLOSURES RESURFACE AND PLACE FINAL LAYER OF USING TEMPORARY LANE CLOSURES AND FLAGGERS IN ACCORDANCE WITH NCDOT SURFACE COURSE ON NATHAN GARLAND RD FROM -Y4- STA 10+28± TO 44+93± PHASE II RSD 1101.02 SHEETS 1 AND 2 OF 14 PLACE FINAL LAYER OF SURFACE COURSE PLACE FINAL PAVEMENT MARKINGS AS FOLLOWS: NC 143 FROM -L- STA 208+00± TO 414+50± (TMP-28 TO TMP-31) STEP 1 (SEE STRUCTURE PLANS, EROSION CONTROL PLANS, AND FINAL PAVEMENT MARKING PLANS) USING TEMPORARY LANE CLOSURES AND FLAGGERS PLACE FINAL LAYER OF SURFACE (TMP-17 & TMP-18) COURSE ON SIDE STREETS. WORKING IN A CONTINUOUS OPERATION DO THE FOLLOWING: CONSTRUCT RETAINING WALL #7 FROM -L- STA 269+25± TO 272+19±, RT (TMP-6) SAMS HILL RD (TMP-29) 1. UTILIZING A TEMPORARY PORTABLE SIGNAL SYSTEM PLACE TRAFFIC IN CONSTRUCT RETAINING WALL #9 FROM -L- STA 290+80± TO 292+85±, LT (TMP-7) SR 1222 ORR BRANCH RD (TMP-29) A 1-LN 1-WAY PATTERN CONSTRUCT RETAINING WALL #10 FROM -L- STA 316+45± TO 317+67±, RT (TMP-8) GREEN GAP RD (TMP-30) CONSTRUCT RETAINING WALL #38 FROM -L- STA 319+29± TO 321+08±, RT (TMP-8) 2. PLACE FIRST SECTION OF PROPOSED CAA ARCH PIPE AS SHOWN ON PLANS. CONSTRUCT RETAINING WALL #11 FROM -L- STA 330+82± TO 333+24±, LT (TMP-8) 3. WIDEN NC 143 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE BILL ROSE RD (TMP-30) FROM -L- STA 249+50± TO 250+50±, RT CONSTRUCT RETAINING WALL #12 FROM -L- STA 341+76± TO 344+11±. LT (TMP-9) STEP 2 4. RETURN TRAFFIC TO A 2-LN 2-WAY PATTERN CONSTRUCT RETAINING WALL #13 FROM -L- STA 344+69± TO 346+76±, LT (TMP-9) 5. PLACE REMAINING SECTION OF ARCH PIPE CONSTRUCT RETAINING WALL #14 FROM -L- STA 347+95± TO 350+64±, LT (TMP-9) USING TEMPORARY LANE CLOSURES AND FLAGGERS IN ACCORDANCE WITH NCDOT CONSTRUCT RETAINING WALL #15 FROM -L- STA 352+29± TO 368+35±, LT (TMP-9 RSD 1101.02 SHEETS 1 AND 2 OF 14 PLACE FINAL PAVEMENT MARKINGS AS CONSTRUCT PAVED SHOULDER FROM -L- STA 247+50± TO 259+50±.LT & TMP-10) SHOWN IN PAVEMENT MARKING PLANS. CONSTRUCT RETAINING WALL #17 FROM -L- STA 369+40± TO 375+26±, LT (TMP-10) TMP - 19 CONSTRUCT RETAINING WALL #19A (TIERED WALLS) FROM -L- STA 376+65± REMOVE ALL TRAFFIC CONTROL DEVICES AND OPEN ALL ROADS TO TRAFFIC. 14 DAYS PRIOR TO CLOSING NC 143 PLACE MESSAGE SIGNS AND INFORM THE TO 380+50±, LT (TMP-10) PUBLIC OF THE IMPENDING ROAD CLOSURE. CONSTRUCT RETAINING WALL #19B (TIERED WALLS) FROM -L- STA 382+30± TO 391+50±, LT AND FROM -L- STA 391+90± TO 393+22±, LT (TMP-10 & TMP-11) CLOSE NC 143 TO THRU TRAFFIC ACCORDING TO NCDOT RSD 1101.03, CONSTRUCT RETAINING WALL #19B (SINGLE WALL) FROM -L- STA 393+22± Jimmy Terry APPROVED: SHEETS 1 & 2 OF 9. PLACE TRAFFIC ONTO NATHAN GARLAND RD AS TO 408+04±, LT (TMP-11) CONSTRUCT RETAINING WALL #20 FROM -L- STA 409+44± TO 411+75±, LT (TMP-11) DESCRIBRD ON SHEET TMP-19. NORTA JUNE ON THE 7/27/2022 (CA*R*) DATE: PLACE THE PROPOSED PIPE ARCH. FESS/0 CONSTRUCT NC 143 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE CONSTRUCT STAGE 1 OF LANDBRIDGE OVER NC 143 AS SHOWN ON PLANS (TMP-10) SEAL PHASING COURSE FROM -L- STA 278+00± TO 279+50±, PLACE PAVED SHOULDER SEE STRUCTURE PLANS 35018 SEAL TO -L- STA 284+00±. WORKING IN A CONTINUOUS OPERATION DO THE FOLLOWING: (TMP-12) TMP-20 1. INSTALL PROPOSED AND TEMPORARY DRAINAGE STRUCTURES AS SHOWN ON PLANS ETRAFFIC PLACE NC 143 INTO A ONE LANE PATTERN AS SHOWN ON PLANS AND PLACE 2. PLACE TEMPORARY PAVEMENT AND SHIFT TRAFFIC **DOCUMENT NOT CONSIDERED FINAL** THE REMAINING SECTION OF THE 60" CAAP. 3. PLACE FIRST SECTION OF PIPE ARCH **UNLESS ALL SIGNATURES COMPLETED**

