

**CONSTRUCTION SEQUENCE
STA. 24+79 -Y3-
FOR PROPOSED (2) 8' X 7' RCBC**


EXECUTE ALL PHASES OF CONSTRUCTION IN A CONTINUOUS MANNER, AS MUCH AS PERMITTED BY TRAFFIC MANAGEMENT PLAN PHASING.

PHASE I


1. INSTALL IMPERVIOUS DIKES #1 AND #2.
2. CONSTRUCT TEMPORARY DIVERSION CHANNEL WHILE MAINTAINING FLOW IN THE EXISTING 72" RCP AND CHANNEL.

TEMPORARY DIVERSION CHANNEL

(NOT TO SCALE)




TYPE OF LINER = GEOTEXTILE FOR SOIL STABILIZATION



**CONSTRUCTION SEQUENCE
STA. 24+79 -Y3-
FOR PROPOSED (2) 8' X 7' RCBC**

PHASE II

1. INSTALL SPECIAL STILLING BASINS AND DEWATERING PUMPS.
2. REMOVE IMPERVIOUS DIKES #1 AND #2 CONSTRUCTED IN PHASE I AND DIVERT FLOW INTO THE NEWLY CONSTRUCTED DIVERSION CHANNEL.
3. INSTALL IMPERVIOUS DIKES #3 AND #4.
4. REMOVE THE EXISTING 72" RCP.
5. CONSTRUCT THE (2) 8' X 7' RCBC AND HEADWALLS.
6. CONSTRUCT THE INLET AND OUTLET CHANNELS AND INSTALL BANK STABILIZATION.



**CONSTRUCTION SEQUENCE
STA. 24+79 -Y3-
FOR PROPOSED (2) 8' X 7' RCBC**

PHASE III

1. REMOVE IMPERVIOUS DIKES #3 AND #4 CONSTRUCTED IN PHASE II.
2. DIVERT FLOW INTO THE NEWLY CONSTRUCTED (2) 8' X 7' RCBC.
3. REMOVE DIVERSION CHANNEL.
4. REMOVE SPECIAL STILLING BASINS AND DEWATERING PUMPS.
5. STABILIZE ALL DISTURBED AREAS.
6. COMPLETE ROADWAY.

REVISIONS

8/17/99
 4/7/2022
 RA:\E20\Environmental\Design\15987A_EC_PSH_030A.dgn
 samuel.skalata