

PROJECT REFERENCE NO. B-53/B	SHEET NO. EC-06
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# DITCH CONSTRUCTION SEQUENCE STA. -L- 22 + 00 LT

## PHASE I

1. INSTALL IMPERVIOUS DIKES A, B, AND C.
2. UTILIZE PUMP AROUND OPERATION FOR STREAM DIVERSION. SEE SHEET EC-2E.
3. DEWATER WORK AREA WITH AN APPROVED METHOD.

## PHASE II

1. CONSTRUCT BASE DITCH AND ADD RIP-RAP FOR BANK STABILIZATION.
2. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES B AND C.
3. REMOVE IMPERVIOUS DIKE B AND C.
4. REMOVE IMPERVIOUS DIKE A, PUMP AROUND OPERATION.
5. BACKFILL EXISTING CHANNEL IN ACCORDANCE WITH PLANS AND INSTALL IMPERVIOUS DIKE D.

