


**This electronic collection of documents is provided
for the convenience of the user
and is Not a Certified Document –**

**The documents contained herein were originally issued
and sealed by the individuals whose names and license
numbers appear on each page, on the dates appearing
with their signature on that page.**

**This file or an individual page
shall not be considered a certified document.**

TIP PROJECT: B-5652





STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS
**PLAN FOR PROPOSED
HIGHWAY EROSION CONTROL**

ONSLOW COUNTY

LOCATION: BRIDGE NO. 33 OVER WOLF SWAMP
ON US 17

TYPE OF WORK: GRADING, PAVING, DRAINAGE AND STRUCTURE




| STATE | STATE PROJECT REFERENCE NO. | SHEET NO. | TOTAL SHEETS |
|-----------------|-----------------------------|-------------|--------------|
| N.C. | B-5652 | EC-1 | |
| STATE PROJ. NO. | F.A. PROJ. NO. | DESCRIPTION | |
| 45607.1.1 | | P.E. | |

EROSION AND SEDIMENT CONTROL MEASURES

| Std. # | Description | Symbol |
|---------|--|-------------|
| 1630.03 | Temporary Silt Ditch | no |
| 1630.05 | Temporary Diversion | TD |
| 1605.01 | Temporary Silt Fence | III III III |
| 1606.01 | Special Sediment Control Fence | ▲▲▲▲▲ |
| 1622.01 | Temporary Berms and Slope Drains | —▲—▲—▲—▲— |
| 1630.02 | Silt Basin Type B | ▨ |
| 1633.01 | Temporary Rock Silt Check Type-A | ▨▨▨▨▨ |
| | Temporary Rock Silt Check Type-A with Matting and Polyacrylamide (PAM) | ▨▨▨▨▨ |
| 1633.02 | Temporary Rock Silt Check Type-B | ▶ |
| | Wattle / Coir Fiber Wattle | —▲—▲—▲—▲— |
| | Wattle / Coir Fiber Wattle with Polyacrylamide (PAM) | —▲—▲—▲—▲— |
| 1634.01 | Temporary Rock Sediment Dam Type-A | ▨▨▨▨▨ |
| 1634.02 | Temporary Rock Sediment Dam Type-B | ▨▨▨▨▨ |
| 1635.01 | Rock Pipe Inlet Sediment Trap Type-A | ▨ |
| 1635.02 | Rock Pipe Inlet Sediment Trap Type-B | ▨ |
| 1630.04 | Stilling Basin | ▨▨▨▨▨ |
| 1630.06 | Special Stilling Basin | ▨▨▨▨▨ |
| | Rock Inlet Sediment Trap: | |
| 1632.01 | Type A | A |
| 1632.02 | Type B | B |
| 1632.03 | Type C | C |
| | Skimmer Basin | ▨▨▨▨▨ |
| | Tiered Skimmer Basin | ▨▨▨▨▨ |
| | Infiltration Basin | ▨▨▨▨▨ |

THIS PROJECT CONTAINS
EROSION CONTROL PLANS
FOR CLEARING AND
GRUBBING PHASE OF
CONSTRUCTION.



THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY WITH
THE APPLICABLE REGULATIONS SET FORTH BY THE NCG-010000
GENERAL CONSTRUCTION PERMIT EFFECTIVE APRIL 1, 2019
AND ISSUED BY THE NORTH CAROLINA DEPARTMENT OF
ENVIRONMENTAL QUALITY DIVISION OF WATER RESOURCES.

Prepared in the Office of:
SUNGATE DESIGN GROUP, P.A.

905 JONES FRANKLIN ROAD
RALEIGH, NORTH CAROLINA 27606
TEL (919) 859-2243
ENG FIRM LICENSE NO. C-890

Designed by:
BRIAN ELAM, PE 3195
NAME LEVEL III CERTIFICATION NO.

Roadway Standard Drawings

The following roadway english standards as appear in "Roadway Standard Drawings"- Roadway Design Unit - N. C. Department of Transportation - Raleigh, N. C., dated January 2018 and the latest revision thereto are applicable to this project and by reference hereby are considered a part of these plans.

| | |
|--|--|
| 1604.01 Railroad Erosion Control Detail | 1632.01 Rock Inlet Sediment Trap Type A |
| 1605.01 Temporary Silt Fence | 1632.02 Rock Inlet Sediment Trap Type B |
| 1606.01 Special Sediment Control Fence | 1632.03 Rock Inlet Sediment Trap Type C |
| 1607.01 Gravel Construction Entrance | 1633.01 Temporary Rock Silt Check Type A |
| 1622.01 Temporary Berms and Slope Drains | 1633.02 Temporary Rock Silt Check Type B |
| 1630.01 Riser Basin | 1634.01 Temporary Rock Sediment Dam Type A |
| 1630.02 Silt Basin Type B | 1634.02 Temporary Rock Sediment Dam Type B |
| 1630.03 Temporary Silt Ditch | 1635.01 Rock Pipe Inlet Sediment Trap Type A |
| 1630.04 Stilling Basin | 1635.02 Rock Pipe Inlet Sediment Trap Type B |
| 1630.05 Temporary Diversion | 1640.01 Coir Fiber Baffle |
| 1630.06 Special Stilling Basin | 1645.01 Temporary Stream Crossing |
| 1631.01 Matting Installation | |

| | |
|---------------------------------|---------------------|
| PROJECT REFERENCE NO. B-5652 | SHEET NO. EC-2 |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

COIR FIBER WATTLE WITH POLYACRYLAMIDE (PAM) DETAIL

NOTES:

USE MINIMUM 12 IN. DIAMETER COIR FIBER (COCONUT FIBER) WATTLE.

USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

ONLY INSTALL WATTLE(S) TO A HEIGHT IN DITCH SO FLOW WILL NOT WASH AROUND WATTLE AND SCOUR DITCH SLOPES AND AS DIRECTED.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO BOTTOM OF DITCH.






PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.

INSTALL MATTING IN ACCORDANCE WITH SECTION 1631 OF THE STANDARD SPECIFICATIONS.



PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH WATTLE.

INITIALLY APPLY 2 OUNCES OF ANIONIC OR NEUTRALLY CHARGED PAM OVER WATTLE WHERE WATER WILL FLOW AND 1 OUNCE OF PAM ON EACH SIDE OF WATTLE. REAPPLY PAM AFTER EVERY RAINFALL EVENT THAT IS EQUAL TO OR EXCEEDS 0.50 IN.



SILT FENCE COIR FIBER WATTLE BREAK DETAIL



| | |
|--|---------------------------|
| PROJECT REFERENCE NO. <i>B-5652</i> | SHEET NO. <i>EC-2A</i> |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |



NOTES:


- USE MINIMUM 12 IN. DIAMETER COIR FIBER (COCONUT FIBER) WATTLE AND LENGTH OF 10 FT.
- EXCAVATE A 1 TO 2 INCH TRENCH FOR WATTLE TO BE PLACED.
- DO NOT PLACE WATTLE ON TOE OF SLOPE.
- USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.
- INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO GROUND.
- PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.
- INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.
- WATTLE INSTALLATION CAN BE ON OUTSIDE OF THE SILT FENCE AS DIRECTED.
- INSTALL TEMPORARY SILT FENCE IN ACCORDANCE WITH SECTION 1605 OF THE STANDARD SPECIFICATIONS.

INSET A




| | |
|---------------------------------|---------------------|
| PROJECT REFERENCE NO. B-5652 | SHEET NO. EC-2B |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

TEMPORARY ROCK SILT CHECK TYPE 'A' WITH EXCELSIOR MATTING AND POLYACRYLAMIDE (PAM)



PLAN



SECTION A-A


NOTES:

INSTALL TEMPORARY ROCK SILT CHECK TYPE A IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1633.01.


USE EXCELSIOR FOR MATTING MATERIAL AND ANCHOR MATTING SECTION AT TOP AND BOTTOM WITH CLASS B STONE.

PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH ROCK SILT CHECK.

INITIALLY APPLY 4 OUNCES OF POLYACRYLAMIDE (PAM) TO TOP OF MATTING SECTION AND AFTER EVERY RAINFALL EVENT THAT EQUALS OR EXCEEDS 0.50 INCHES.



INSET A



SECTION B-B


NOT TO SCALE

| | |
|-------------------------|---------------------|
| PROJECT REFERENCE NO. | SHEET NO. |
| B-5652 | EC-2C |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

EXAMPLE OF PUMP-AROUND OPERATION

NOTES:

- 1) All excavation shall be performed in only dry or isolated areas of the work zone.
- 2) Impervious dikes are to be used to isolate work from stream flow when necessary.
- 3) Maintenance of stream flow operations shall be incidental to the work. This includes polyethylene sheeting, diversion pipes, pumps and hoses.
- 4) Pumps and hoses shall be of sufficient size to dewater the work area.



SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA

1. INSTALL SPECIAL STILLING BASIN(S).
2. INSTALL UPSTREAM PUMP AND TEMPORARY FLEXIBLE HOSE.
3. PLACE UPSTREAM IMPERVIOUS DIKE AND BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
4. PLACE DOWNSTREAM IMPERVIOUS DIKE AND PUMPING APPARATUS. DEWATER ENTRAPPED AREA. AREA TO BE DEWATERED SHALL BE EQUAL TO ONE DAY'S WORK.
5. INSTALL CULVERT(S) IN ACCORDANCE WITH THE PLANS.
6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES. REMOVE IMPERVIOUS DIKES, PUMPS, AND TEMPORARY FLEXIBLE HOSE. (DOWNSTREAM IMPERVIOUS DIKES FIRST).
7. REMOVE SPECIAL STILLING BASIN(S) AND BACKFILL. STABILIZE DISTURBED AREA WITH SEED AND MULCH.

DIVISION OF HIGHWAYS
STATE OF NORTH CAROLINA


| | |
|--|---------------------------|
| PROJECT REFERENCE NO. <i>B-5652</i> | SHEET NO. <i>EC-3A</i> |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

SOIL STABILIZATION TIMEFRAMES



| <i>SITE DESCRIPTION</i> | <i>STABILIZATION TIME</i> | <i>TIMEFRAME EXCEPTIONS</i> |
|--|---------------------------|--|
| PERIMETER DIKES, SWALES, DITCHES AND SLOPES | 7 DAYS | NONE |
| HIGH QUALITY WATER (HQW) ZONES | 7 DAYS | NONE |
| SLOPES STEEPER THAN 3:1 | 7 DAYS | IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED. |
| SLOPES 3:1 OR FLATTER | 14 DAYS | 7 DAYS FOR SLOPES GREATER THAN 50' IN LENGTH. |
| ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1 | 14 DAYS | NONE, EXCEPT FOR PERIMETERS AND HQW ZONES. |

7/22/99


| | |
|-------------------------|---------------------|
| PROJECT REFERENCE NO. | SHEET NO. |
| B-5652 | EC-04/CONST.04 |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |






NOTE: PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.



CLEARING AND GRUBBING EROSION CONTROL FOR CONSTRUCTION SHEET 04



MATCHLINE -L_RT- STA. 23+50.00 SEE SHEET 5



ROBERT DALTON KELLUM
DB 916 PG 585

* NOTE: REMOVE ALL EXISTING PILING RUINS AS PART OF BRIDGE REMOVAL.


FOR -L_RT- PROFILE, SEE SHEET 6
FOR DETOUR DESIGN, SEE SHEETS 2B-1 & 2B-2

CL 'I' RIP-RAP BANK & SCOUR HOLE STABILIZATION CONSTRUCTION SEQUENCE STA. 20+58 -L RT-

| | |
|---------------------------------|------------------------------|
| PROJECT REFERENCE NO. B-5652 | SHEET NO. EC-04A/CONST.04 |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

PHASE I

1. UTILIZE SPECIAL STILLING BASIN(S) AS NEEDED THROUGHOUT CL 'I' BANK & SCOUR HOLE STABILIZATION CONSTRUCTION.
2. INSTALL PUMPS AND TEMPORARY FLEXIBLE HOSES.
3. INSTALL IMPERVIOUS DIKES #1 AND #2. BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
4. DEWATER CONSTRUCTION AREA, UTILIZING SPECIAL STILLING BASIN(S) FOR PUMPED EFFLUENT.
5. CONSTRUCT CL 'I' RIP-RAP BANK & SCOUR HOLE STABILIZATION.
6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES.
7. REMOVE ANY REMAINING SPECIAL STILLING BASIN(S), IMPERVIOUS DIKES, PUMPS, AND TEMPORARY FLEXIBLE HOSES.
8. DIVERT FLOW TO EXISTING CHANNEL WITH PROPOSED CL 'I' BANK & SCOUR HOLE STABILIZATION.




7/2/99


| | |
|-------------------------|---------------------|
| PROJECT REFERENCE NO. | SHEET NO. |
| B-5652 | EC-05/CONST.05 |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 05

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.




MATCHLINE -L RT- STA. 23+50.00 SEE SHEET 4



END TIP PROJECT B-5652
END OVERLAY
-L_RT- POC STA. 29+73.00


2' BASE DITCH W/CL 1 RIP RAP
EST 240 TONS
EST 500 SY GEOTEXTILE
EST 193 CY DDE
SLOPE=5.0%
LENGTH=260 LF
SEE DETAIL #1

BM #2
-BL- STA 34+78.00
276 RIGHT
ELEV. 29.54'



FOR -L_RT- PROFILE, SEE SHEET 6
FOR DETOUR DESIGN, SEE SHEETS 2B-1 & 2B-2

7/27/99







Place Matting for Erosion Control
on Slope as Work Allows.
Sta. 18+50 to Sta. 18+87 -L_DET- RT
Sta. 19+57 to Sta. 20+00 -L_DET- RT

Place Matting for Erosion Control
on Slopes Adjacent to Permitted
Wetlands as Work Allows.

| | |
|---------------------------------|-------------------------------|
| PROJECT REFERENCE NO. B-5652 | SHEET NO. EC-06/CONST.2B-1 |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |


DETOUR
EROSION CONTROL FOR
CONSTRUCTION SHEET 2B-1



* NOTE: REMOVE ALL EXISTING
PILING RUINS AS PART OF
BRIDGE REMOVAL.
FOR -L_DET- PROFILE, SEE SHEET 7
FOR -L_RT- DESIGN, SEE SHEET 4 & 5

7/27/99


Place Matting for Erosion Control on Slopes Adjacent to Permitted Wetlands as Work Allows.



| | |
|-------------------------|---------------------|
| PROJECT REFERENCE NO. | SHEET NO. |
| B-5652 | EC-07/CONST.2B-2 |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |

DETOUR EROSION CONTROL FOR CONSTRUCTION SHEET 2B-2

MATCHLINE -L DET- STA. 22+00.00 SEE SHEET 2B-1




STA. 24+52.10 END GRADE

END CONSTRUCTION
-L DET- STA. 27+15.34

2' BASE DITCH W/CL 1 RIP RAP
EST 240 TONS
EST 500 SY GEOTEXTILE
EST 193 CY DDE
SLOPE = 5.0%
LENGTH = 240 LF
SEE DETAIL #1

BM #2
-BL- STA 34+78.00
27.6 RIGHT
ELEV. 29.54'




FOR -L DET- PROFILE, SEE SHEET 7
FOR -L RT- DESIGN, SEE SHEET 4 & 5

7/2/99


Place Matting for Erosion Control on Slopes Adjacent to Permitted Wetlands as Work Allows.

| | |
|--|------------------------------------|
| PROJECT REFERENCE NO. <i>B-5652</i> | SHEET NO. <i>EC-09/CONST.05</i> |
| RW SHEET NO. | |
| ROADWAY DESIGN ENGINEER | HYDRAULICS ENGINEER |


FINAL GRADING
EROSION CONTROL FOR
CONSTRUCTION SHEET 05



MATCHLINE -L RT- STA. 23 + 50.00 SEE SHEET 4



2' BASE DITCH W/CL 1 RIP RAP
EST 240 TONS
EST 500 SY GEOTEXTILE
EST 193 CY DDE
SLOPE = 5.0%
LENGTH = 260 LF
SEE DETAIL #1



FOR -L_RT- PROFILE, SEE SHEET 6
FOR DETOUR DESIGN, SEE SHEETS 2B-1 & 2B-2