

7/2/99

PROJECT REFERENCE NO.	SHEET NO.
R-2707D	EC-13A/CONST.10
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

1@7'X7' RCBC CONSTRUCTION SEQUENCE STA. 717+17 -L- RT UT TO BUFFALO CREEK

- 1.) CONSTRUCT SKIMMER BASIN 10.3, TO BE UTILIZED AS STILLING BASIN.
- 2.) CONSTRUCT TEMPORARY CHANNEL CHANGES W/LINERS (SEE DETAIL), IMPERVIOUS DIKES #1 THROUGH #4, AND DIRECT FLOW INTO TEMPORARY CHANNEL CHANGES.
- 3.) DEWATER CONSTRUCTION AREA UTILIZING STILLING BASIN FOR PUMPED EFFLUENT.
- 4.) CONSTRUCT PROPOSED 1@7'X7' RCBC W/SILLS, UPSTREAM AND DOWNSTREAM CLASS 'II' RIP RAP BANK STABILIZATION IN ACCORDANCE WITH THE PLANS.
- 5.) CONSTRUCT DOWNSTREAM STREAM REALIGNMENT IN ACCORDANCE WITH THE ON-SITE MITIGATION PLANS (OSM-04) AND CONSTRUCTION SEQUENCE ON EC-60.
- 6.) EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES.
- 7.) REMOVE TEMPORARY CHANNEL CHANGES W/LINERS AND IMPERVIOUS DIKES #1 THROUGH #4.
- 8.) DIRECT FLOW THROUGH 2@7'X7' RCBC W/SILLS.
- 9.) COMPLETE ROADWAY.

