

PROJECT REFERENCE NO.	SHEET NO.
R-2707D	EC-2IC/CONST.17
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

66" RCP'S & 5FT BASE CHANNEL CONSTRUCTION SEQUENCE STA. 815+06 -L- /STA. 19+50 -SVRD5- UT TO BUFFALO CREEK

PHASE III

- 1.) CONSTRUCT TEMPORARY CHANNEL CHANGE #2 AND #3;
- 2.) INSTALL IMPERVIOUS DIKES #4, #5, #6, AND #7, DIVERTING FLOW THROUGH TEMPORARY CHANNEL CHANGES.
- 3.) DEWATER CONSTRUCTION AREA, UTILIZING SPECIAL STILLING BASIN(S) FOR PUMPED EFFLUENT.
- 5.) INSTALL HEADWALL 1707, OTCB 1732 AND 66" RCP TO 5' BASE CHANNEL.
- 6.) EXCAVATE ANY ACCUMULATED SILT BEFORE REMOVAL OF IMPERVIOUS DIKES.
- 7.) REMOVE IMPERVIOUS DIKES #4, #5, #6, AND #7 AND TEMPORARY CHANNEL CHANGES #2 AND #3.
- 8.) COMPLETE ROADWAY.

