

NATURAL STREAM MITIGATION CONSTRUCTION SEQUENCE



UT TO BUFFALO CREEK TRIB 4

SITE 3




Stantec Consulting Services Inc.
801 Jones Franklin Road
Suite 300
Raleigh, NC 27606
Tel. (919) 851-6866
Fax. (919) 851-7024
www.stantec.com
License No. F-0672

PROJECT REFERENCE NO. R2707D
SHEET NO. EC-63A/NS-06
PROJECT ENGINEER



REVISIONS

PHASE	ALIGN.	BEGIN STATION	END STATION	CONSTRUCTION ACTIVITY
1	-2A-	50+00	55+00	INSTALL PERIMETER EROSION CONTROL MEASURES IN ACCORDANCE WITH THE CLEARING AND GRUBBING EROSION CONTROL PLANS. CONSTRUCT TEMPORARY CHANNEL CHANGE #1 AND 2@8'X8' RCBC IN ACCORDANCE WITH CULVERT PHASING PLAN ON EC-15A. SET UP PUMP AROUND #1, INSTALL IMPERVIOUS DIKE #1, IMPERVIOUS DIKE #2 AND BEGIN PUMP OPERATION. CONSTRUCT MAIN CHANNEL FROM STA. 50+00 TO 55+00 -2A- AND CHANNEL FROM STA. 60+06.29 TO 63+23.20 -2B-. CONSTRUCT TEMPORARY CHANNEL CHANGE #2, SET UP PUMP AROUND #2, INSTALL IMPERVIOUS DIKES #3, #4 AND #5 AND BEGIN PUMP OPERATION. CONSTRUCT CHANNEL FROM 55+50 TO 57+41 -2A- AND FROM 63+23.20 TO 64+59.64 -2C-.
	-2A-	55+50	57+41	
	-2B-	60+06.29	63+23.20	
	-2C-	63+23.20	64+59.64	
2	-2A-	55+00	55+50	EXCAVATE ANY ACCUMULATED SILT BEHIND DIKES AND REMOVE IMPERVIOUS DIKE AT CULVERT INLET, IMPERVIOUS DIKES #1, #2 AND #5 AND ALLOW FLOW THROUGH NEWLY CONSTRUCTED CULVERT AND MAIN CHANNEL 2A. SET UP PUMP OPERATION #3, INSTALL IMPERVIOUS DIKE #6 AND BEGIN PUMP OPERATION. COMPLETE CONSTRUCTION OF MAIN CHANNEL FROM STA. 55+00 TO STA. 55+50 -2A-. EXCAVATE ANY ACCUMULATED SILT BEHIND DIKES AND REMOVE ALL REMAINING DIKES, PUMP OPERATIONS AND TEMPORARY CHANNEL CHANGES.



A:\2020\2020\EC.dsn_psh_63A_NS-06_Phasing.dgn