

2@11'X11' RCBC CONSTRUCTION SEQUENCE STA. 179+42 -L- TUCKER HOLE CREEK

PROJECT REFERENCE NO.	SHEET NO.
U-5312	EC-14A/CONST.16
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE I

- 1.) UTILIZE SKIMMER BASIN 13.1 AS A STILLING BASIN DURING CULVERT CONSTRUCTION.
- 2.) INSTALL IMPERVIOUS DIKES #1 AND #2.
- 3.) DEWATER CONSTRUCTION AREA UTILIZING SKIMMER BASIN 13.1.
- 4.) CONSTRUCT CULVERT EXTENSION FOR BARREL 1 (WESTERN BARREL) AND 80 LF OF OUTLET CHANNEL IMPROVEMENT.
- 5.) LINE OUTLET CHANNEL IMPROVEMENT WITH CL II RIPRAP UP TO IMPERVIOUS DIKE #2.
- 6.) EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES.
- 7.) REMOVE IMPERVIOUS DIKES AND DIRECT WATER THROUGH WESTERN BARREL.

PHASE II

- 1.) INSTALL IMPERVIOUS DIKES #3 AND #4.
- 2.) DEWATER CONSTRUCTION AREA UTILIZING SKIMMER BASIN 13.1.
- 3.) CONSTRUCT CULVERT EXTENSION FOR BARREL 2 (EASTERN BARREL) AND COMPLETE DOWNSTREAM OUTLET CHANNEL IMPROVEMENT.
- 4.) LINE OUTLET CHANNEL IMPROVEMENT WITH CL II RIPRAP UP TO IMPERVIOUS DIKE #4.
- 5.) EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES.
- 6.) REMOVE IMPERVIOUS DIKES.
- 7.) COMPLETE ROADWAY.

