



STA 59 + 70 -L- CONSTRUCTION SEQUENCE CONCEPT PHASE 1

1. INSTALL PROPOSED EROSION CONTROL MEASURES
2. INSTALL SPECIAL STILLING BASIN(S) FOR PUMPED EFFLUENT
3. INSTALL IMPERVIOUS DIKE A
4. INSTALL TEMPORARY 36" PIPE, IMPERVIOUS DIKES B AND C
5. CONSTRUCT RCBC CULVERT EXTENSION
6. REMOVE IMPERVIOUS DIKES A, C, AND TEMPORARY PIPE

STA 59 + 70 -L- CONSTRUCTION SEQUENCE CONCEPT PHASE 2

1. INSTALL IMPERVIOUS DIKES D AND E AT 84" SUPPLEMENT CULVERT INLET
2. CONSTRUCT IMPERVIOUS DIKE F AT 84" SUPPLEMENT CULVERT OUTLET
3. INSTALL 84" PIPE
4. COMPLETE INLET AND OUTLET CHANNEL IMPROVEMENTS
5. REMOVE IMPERVIOUS DIKES B, D, E, F AND SPECIAL STILLING BASIN(S)
6. RETURN FLOW

REVISIONS

8/17/99
 I:\9/2024\1\Design\AAAB_PSH\1-25\3AAAB-EC_PSH_06A.dgn
 samuelstata