

PROJECT REFERENCE NO. U-4405B	SHEET NO. EC-16/CONST.20
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 221+53 -L-

PHASE III

11. REMOVE IMPERVIOUS DIKES C AND D, THEN CONSTRUCT IMPERVIOUS DIKES E AND F, DIVERTING FLOW THROUGH 3@72" PIPES
 12. CONSTRUCT WEST SIDE OF BANK AT INLET AND OUTLET AND STABILIZE
 13. REMOVE IMPERVIOUS DIKES E AND F AND STILLING BASIN
 14. COMPLETE DRAINAGE AND ROADWAY
- NOTE: FILL EXISTING 60" RCPS WITH FLOWABLE FILL

